

ID	Task Mode	Task Name	Duration	Start	Finish	2024		2025				2026				2027				2028	
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
1		Procure Designer/Builder	130 days	Wed 11/1/23	Tue 4/30/24																
2		Finalize Preferred Alternative	60 days	Wed 5/1/24	Tue 7/23/24																
3		Finalize NEPA	180 days	Wed 7/24/24	Tue 4/1/25																
4		Preliminary Design	130 days	Wed 7/24/24	Tue 1/21/25																
5		Complete 404	100 days	Wed 1/22/25	Tue 6/10/25																
6		Review/Approve Builder Estima	45 days	Wed 1/22/25	Tue 3/25/25																
7		Final Design	200 days	Wed 1/22/25	Tue 10/28/25																
8		Right of Way Acquisition	350 days	Wed 4/2/25	Tue 8/4/26																
9		Utility Relocation	180 days	Wed 8/5/26	Tue 4/13/27																
10		Obligate Construction Funding	5 days	Wed 4/2/25	Tue 4/8/25																
11		Construction	780 days	Wed 4/9/25	Tue 4/4/28																



Project: 2023.08.09 - PDB Sched Date: Wed 8/9/23	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			