

Other Special Bridge Inspection Report

NBI Bridge No.: 17051

Route I-40 over ARKANSAS RIVER
Sequoyah County



Prepared for:

Oklahoma Department of Transportation

Field District 01

Inspection Date:

7/14/2022



Report Prepared By:

BURGESS & NIPLE, INC.

141 N.E. 13th St.

Suite 114A

Oklahoma City, OK 73104

405-759-4141

BURGESS & NIPLE
Engineers ■ Surveyors ■ Planners

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND																														
Bridge Description: 3-125ft. P/S CONCRETE GIRDERS, 3-CONT. PLATE GIRDER SPANS (200ft. -330ft.-200), 4-125ft., 3-125ft. CONT. PLATE GIRDER SPANS		INSPECTION																																
IDENTIFICATION		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Type</th> <th>Insp. Req.</th> <th>Insp. Done</th> <th>Freq.</th> <th>Insp. Date</th> <th>Next Insp.</th> </tr> </thead> <tbody> <tr> <td>NBI:</td> <td></td> <td>0</td> <td>24 months</td> <td>7/23/2021</td> <td>07/23/2023</td> </tr> <tr> <td>FC:</td> <td>Y</td> <td>0</td> <td>24 months</td> <td>7/23/2021</td> <td>7/23/2023</td> </tr> <tr> <td>UW:</td> <td>Y</td> <td>0</td> <td>60 months</td> <td>7/19/2020</td> <td>7/19/2025</td> </tr> <tr> <td>OS:</td> <td>Y</td> <td>1</td> <td>24 months</td> <td>7/14/2022</td> <td>7/23/2024</td> </tr> </tbody> </table>			Type	Insp. Req.	Insp. Done	Freq.	Insp. Date	Next Insp.	NBI:		0	24 months	7/23/2021	07/23/2023	FC:	Y	0	24 months	7/23/2021	7/23/2023	UW:	Y	0	60 months	7/19/2020	7/19/2025	OS:	Y	1	24 months	7/14/2022	7/23/2024
Type	Insp. Req.	Insp. Done	Freq.	Insp. Date	Next Insp.																													
NBI:		0	24 months	7/23/2021	07/23/2023																													
FC:	Y	0	24 months	7/23/2021	7/23/2023																													
UW:	Y	0	60 months	7/19/2020	7/19/2025																													
OS:	Y	1	24 months	7/14/2022	7/23/2024																													
1. State: Oklahoma 2. Division: Division 1 3. County: SEQUOYAH 4. City: Unknown Admin Area: Unknown 5a. On/Under: Route On Structure 5b. Kind of Hwy: Interstate Hwy 5c. Lvl of Svc: Mainline 5d. Route No.: 00040 5e. Dir. Sufx: N/A (NBI)		CLASSIFICATION 12. Base Hwy Net.: On Base Network 20. Toll Facility: On free road 21. Custodian: State 22. Owner: State 26. Function Class: 01 Rural Interstate 37. Historical Sig.: Not eligible for NRHP 100. Def. Hwy: On Interstate STRAHNE 101. Parallel Str.: No bridge exists 102. Traffic Dir.: 2-way traffic 103. Temp. Str.: Not Applicable (P) 104. Hwy System: On the NHS 105. Fed Land Hwy: IRR-Indian Res Rd 110. Defense Hwy: On Interstate STRAHNE 112. NBIS Length: Long Enough																																
STRUCTURE TYPE AND MATERIALS		CONDITION																																
43a/b. Main Span: Steel Cont. / Girder-Floorbeam 44a/b. Appr. Span: P/S Conc. / Stringer/Girder 45. # of Main Spans: 10 46. # of Appr. Spans: 3 107. Deck Type: Concrete-Cast-in-Place 108a. Wearing Surface: Low Slump Concrete 108b. Membrane: Unknown 108c. Deck protection: Unknown		58. Deck: 6 Satisfactory 62. Culvert: N/A (NBI) Flowline Notes The Pier 5 footing is exposed up to 4"H x 5'L along the west face. 2020 Underwater Channel Notes: The channel in the vicinity of the bridge																																
AGE AND SERVICE		LOAD RATING AND POSTING																																
19. Detour Length: 5.0 mi 27. Year Built: 1967 28a/b. Lanes on/und: 4 / 0 29. ADT: 15,900 30. Year of ADT: 2020 42a/b. Type of Svc on/und: Highway / Waterway		31. Design Load: MS 18 (HS 20) Date Rated: 10/01/2006 41. Post. Status: A Open, no restriction 70. Posting: 5 At/Above Legal Loads 63. Op / 65. Inv. Rating Meth.: 1 LF Load Factor / 1 LF Load Factor <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th></th> <th>H</th> <th>HS</th> <th>3-3</th> <th>EV3</th> <th>SHV</th> </tr> </thead> <tbody> <tr> <td>64. Operating Rating (tons):</td> <td>30.40</td> <td>54.70</td> <td>92.80</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>66. Inventory Rating (tons):</td> <td>18.20</td> <td>32.80</td> <td>55.70</td> <td></td> <td></td> </tr> </tbody> </table>				H	HS	3-3	EV3	SHV	64. Operating Rating (tons):	30.40	54.70	92.80	0.00	0.00	66. Inventory Rating (tons):	18.20	32.80	55.70														
	H	HS	3-3	EV3	SHV																													
64. Operating Rating (tons):	30.40	54.70	92.80	0.00	0.00																													
66. Inventory Rating (tons):	18.20	32.80	55.70																															
GEOMETRIC DATA		APPRAISAL																																
10. Vert. Clearance: 99.99 ft 32. Appr Rwy Width: 69.91 ft 33. Median: Closed Med w/o Barri 34. Skew: 0.00° 35. Struct. Flared: No flare 47. Horizontal Clr: 30.00 ft 48. Length Max Span: 330.00 ft 49. Struct. Length: 1,989.00 ft		50a. Curb/Sdwk Width L: 3.00 ft 50b. Curb/Sdwk Width R: 3.00 ft 51. Width Curb to Curb: 60.00 ft 52. Width Out to Out: 68.50 ft Deck Area: 136,247.76 sq. ft 53. Min. Vert. Cl. Ovr Brg: 99.99 ft 54a. Min. Vert. Undclr. Ref.: N Feature not hwy c 54b. Min. Vert. Undclr.: 0.00 ft 55a. Min. Lat. Undclr. Ref.: N Feature not hwy 55. Min. Lat. Underclr. R: 99.90 ft 56. Min. Lat. Underclr. L: 99.90 ft																																
OKLAHOMA ITEMS		PROPOSED IMPROVEMENTS																																
200c. Temperature: 95 200d. Weather: Clear 201. Struc. Stl. ASTM Desig.: A-36 / -1 202. Waterprf. Membrane: -1 Date Installed: 01/01/1901 203. Type Exp. Device: Modular 204. Type of Railing: PTR-1 (round hand rail) 205. Material Quantity: -3.00 208a. Type of Abutment: Skeleton b. Type of Found.: Steel Piling 209. Type of Pier/Found.: 2 / Yes No Piling/Drilled Shaft 210. Foundation Elev.: <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <td></td> <td>4,300.00</td> <td>4,240.00</td> </tr> <tr> <td></td> <td>-1.00</td> <td>4,290.00</td> </tr> <tr> <td></td> <td></td> <td>-1.00</td> </tr> </table> 211. Wear. Surf. Prot. Sys: Silane Date Installed: 01/01/1901 211c. Silane Reapplied 211d. Date: 213. Utilities Attached: Communication			4,300.00	4,240.00		-1.00	4,290.00			-1.00	94. Bridge Cost: \$20,219,922 95. Roadway Cost: \$4,500,000 96. Total Cost: \$26,119,163 97. Yr. of Cost Est.: 2015 75. Type of Work: 31 Repl-Load Capacity 76. Lngth of Improvement: 1,989.0 ft 114. Future ADT: 25,440 115. Yr. of Future ADT: 2040																							
	4,300.00	4,240.00																																
	-1.00	4,290.00																																
		-1.00																																
		NAVIGATION DATA																																
		38. Nav. Control: Permit Required 39. Vert. Clearance: 52.0 ft 40. Horiz. Clearance: 300.0 ft 111. Pier Protect.: 2 In-Place, Function 116. Lift Bridge Vert. Clr.: 0.0 ft																																
		244. Span Lengths: <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <td></td> <td>125</td> <td>125</td> <td>125</td> </tr> <tr> <td></td> <td>200</td> <td>330</td> <td>200</td> </tr> <tr> <td></td> <td></td> <td>200</td> <td>125</td> </tr> <tr> <td></td> <td></td> <td></td> <td>125</td> </tr> </table> 245. Girder Depth: 246a. Type of Overlay: NA b. Overlay Thickness: 0.00 c. Overlay Date: 01/01/1901 d. Ovlv Depth Changed >1": 247. Protective Systems: <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <td></td> <td></td> <td></td> </tr> </table> 248. # Field Splices w/ Corrosion: 249. Scour Crit. POA Exists?: 250. Headwall: 258. Plans w/Found. in ODOT File: 259. Scour Eval. in ODOT File: 263. Interchange at Intersection: No 264. Interstate Milepoint: 290.66				125	125	125		200	330	200			200	125				125														
	125	125	125																															
	200	330	200																															
		200	125																															
			125																															
		214a. Posted Weight Limit: NR b. Posted Speed Limit: 70 c. Narrow/1way Brdg Sign: NA d. Vertical Clr. Sign: NA Adv. Warning Sign: NA e. Navigation Lights?: Yes Working/Not Working: No 215. Overpass: INTERSTATE 218. Functionally Obsolete: - 220. Bridge Redecked: - 221. Substr. Cond. (U/W): Satisfactory Condition 222. Fill Over RCB: 223. Appr. Slab/Rwy Cond.: 6 225. Paint Type/Ovrct: Inorganic Zinc 3Coat Sys N/A 226. Date Painted: 2010 227. Paint Color: Gray 233. Deck Forming: 238. School Bus Rte.: Current & Desired route 240. Appr. Rwy Type: Asphalt/Bituminous 243. Grdr Spacing/No.: /																																

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND							
12 / 4	Re Concrete Deck	sq.ft	119,340.00	70%	83,518.00	30%	35,802.00	0%	20.00	0%	0.00
<p>PX – The original portion of the deck (spans 5-12 and 80 feet of span 4) has control joints at every second or third floor beam. The pourable joint sealant has typically failed, allowing water to drain onto the floor system. Small spalls are typical along control joints. Deck patches are common along these joints, and many patched areas exhibit recent spalling and heavy cracking. Multiple areas previously mentioned as being deteriorated have been patched. Locations of unrepaired spalling or deteriorated patches are as follows:</p> <p>Span 4 - Pier 4 - Westbound lanes - 8-inch-wide x 6-inch-long patch in south lane and 4-foot-wide x 12-foot-long patch in north lane.</p> <p>Span 4 - Floor beam 7 - Westbound lanes - Deteriorating patch in north lane.</p> <p>Span 6 - Pier 6 - Westbound lanes - Failing patches near pier 6.</p> <p>Span 10 - Floor beam 2 - Eastbound lanes - 3-foot-wide x 6-inch-long delamination.</p> <p>Span 13 - Eastbound lanes - 3-foot-wide x 1-foot-long spall/delamination in north lane.</p> <p>The newer portion of the deck (spans 1 through 3 and approximately 125-feet of span 4) exhibit isolated locations of moderate transverse cracking up to 0.020-inch-wide and spaced at 3 to 5 feet, high-density longitudinal cracking up to 0.020-inch-wide and spaced less than 1-foot, and hairline map cracking. The westbound lanes in span 3 exhibit diagonal cracking up to 0.030-inch-wide. Some of the wider cracks have been sealed.</p> <p>The original portion of the deck (spans 5-12 along with approximately 80 feet of span 4) typically exhibits transverse cracking up to 0.050-inch-wide and spaced at 5 to 10 feet. Many of the cracks are full depth and are reflected in the soffit.</p> <p>Pavement markers near floor beam 7, span 4 and mid-span of span 5 are broken.</p> <p>The north edge of the deck at the west abutment is in contact with the backwall, causing the edge of the deck to spall.</p>											
107 / 4	Steel Opn Girder/Beam	ft	5,540.00	91%	5,036.00	9%	500.00	0%	4.00	0%	0.00
<p>FX – Girder 4, span 6 on the south side of floor beam 2 exhibits an undercut in the web adjacent to the end of the lower lateral bracing gusset plate weld.</p> <p>FX – The connection stiffener for the floor beam 4 connection to girder 3, span 6 exhibits a paint crack at the bottom flange weld.</p> <p>FX – The lower lateral bracing gusset plate connection to the vertical web stiffener for floor beam 5 to girder 3, span 6 connection exhibits an approximately 3-inch-long crack through the poor-quality weld.</p> <p>FX – The connection stiffener for the floor beam 7 connection to girder 4, span 6 exhibits a paint crack at the end of the weld. This crack is a paint crack but should be monitored in future inspections.</p> <p>FX – The connection stiffener for the floor beam 2 connection to girder 3, span 8 exhibits a 1 1/2-inch-long crack at the toe of the top weld for the stiffener.</p> <p>FX – Several lower lateral bracing gusset plates have been flame-cut and reattached to the girder webs with bolted angles. Gouges in the girder webs up to 1/4-inch-deep exist along the original lower lateral bracing weld lines.</p> <p>Girder 3, span 5 exhibits one mis-drilled hole in the web splice near floor beams 3, 5, and 9.</p> <p>Girder 4, span 11 exhibits one bolt not fully seated in the vertical splice plate near floor beam 4.</p> <p>Tri-axial welds exist at intersections between the webs, flanges, and stiffeners. No cracked welds are noted at this time.</p>											
515 / 4	Steel Protective Coating	sq.ft	330,000.00	0%	0.00	100%	330,000.00	0%	0.00	0%	0.00
<p>The paint system is generally in satisfactory condition with the exception of isolated areas of reactivating painted over pack rust, minor surface corrosion, and flaking or peeling paint most common near the piers.</p>											
109 / 4	Pre Opn Conc Girder/Beam	ft	4,140.00	100%	4,140.00	0%	0.00	0%	0.00	0%	0.00
<p>No significant deficiencies were observed to the prestressed concrete girders in spans 1-3.</p>											
113 / 4	Steel Stringer	ft	5,540.00	98%	5,437.00	2%	100.00	0%	3.00	0%	0.00
<p>PX – Bolts and/or nuts are missing in the stringer to floor beam connections at the following locations:</p> <p>Span 6, west side of floor beam 1, stringer 1 exhibits two missing bolts.</p> <p>Span 6, east side of floor beam 1, north face of stringer 3 exhibits a missing nut.</p> <p>Span 7, floor beam 2, stringer 4 exhibits four not fully seated bolts.</p> <p>Span 8, west face of floor beam 0, stringer 3 exhibits one missing bolt.</p> <p>Span 10, floor beam 0, stringer 3 exhibits four missing bolts.</p> <p>PX – The stringer diaphragm between stringers 3 and 4 over floor beam 5, span 6 exhibits an 8 1/2-inch-long crack. The crack was 6 inches long during the 2016 OS inspection; however, no growth was noted during this inspection.</p> <p>PX – Stringer 3, span 12 between floor beams 3 and 4 has a loose bolt on the bottom flange splice.</p>											
152 / 4	Steel Floor Beam	ft	3,536.00	0%	0.00	95%	3,346.00	5%	190.00	0%	0.00

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND
--------------------------	--------------------------------------	------------------------	-------------------------------	-----------

FX – Floor beam 3, span 6 between girders 1 and 2 has a 1/2-inch-long x 3/16-inch-deep gouge in the bottom flange approximately 2 feet from girder 2. The floor beam also has an approximate 1/4-inch global lateral sweep in the bottom flange to the east. This sweep appears to be from construction, has not changed from prior inspections, and it is assumed that the cross framing provides additional support to the floor beam.

FX – Floor beam 6, span 4 between girders 3 and 4 exhibits 1/2-inch-thick painted over pack rust between the floor beam web and the connection plate at girder 4. Similar conditions exist at floor beam 8, span 6 at girder 4 over pier 6. Similar conditions occur sporadically but with less severity.

FX – Floor beam 8, span 6 between girders 3 and 4 over pier 6 exhibits up to 1-inch-thick (previously 1/2-inch-thick) pack rust between the floor beam truss lower chord and the center gusset plate with 1/16-inch-deep section loss to the gusset plate. Similar conditions exist to the floor beams in span 7 over pier 6 and the floor beams in spans 10 and 11 over pier 10.

FX – Pack rust is typically developing between the diaphragm top flange and the deck soffits, up to 1/16-inch-thick at random locations.

Floor beam 3, span 7 at girder 2 exhibits one missing and one loose bolt at the top row of connection bolts.

Fretting corrosion is present at the isolated upper floor beam connections to the girders. The movement may be due to a loose connection.

Minor construction related damage exists to the bottom strut for the floor beam connections in isolated locations.

Floor System Bracing:

PX – Fatigue cracks are present on welds for the lower lateral bracing gusset plates at the following multiple locations. Refer to the Fracture Critical report for specific locations.

PX – The lower lateral bracing dampeners exhibit fractures or deterioration at the following locations:

Span 4, between girders 1 and 2, between floor beams 5 and 6 – canister fractured and loose.

Span 4, between girders 1 and 2 and between floor beams 8 and pier 4 – canister fractured and loose.

Span 4, between girders 3 and 4 and between floor beam 7 and pier 4 – canister fractured and loose.

Span 6, between girders 1 and 2 and between floor beams 2 and 3 – Guide bar wearing into the dampener canister.

FX – A corrosion hole measuring 8 inches long x 1-3/4 inches wide exists on the lateral bracing gusset plate in span 6, girder 4, at pier 6.

Small distortions in the lower lateral bracing angles are common most likely due to erection damage.

205 / 4	Re Conc Column	each	23.00	87%	20.00	9%	2.00	4%	1.00	0%	0.00
PX – The north column of pier 6 exhibits a 5-square-foot spall with exposed and corroding reinforcing steel exists at the base of the column. The south column of pier 6 exhibits a vertical crack in the east face.											
210 / 4	Re Conc Pier Wall	ft	94.00	68%	64.00	32%	30.00	0%	0.00	0%	0.00
Minor hairline cracking exists in the concrete pier walls. Pier 4 exhibits some water staining and vertical cracks to the stem wall.											
215 / 4	Re Conc Abutment	ft	152.00	97%	147.00	3%	4.00	1%	1.00	0%	0.00
FX – Both abutment breastwalls exhibits undermining with up to 20 inches of penetration beneath the apron throughout the abutment length. The west abutment exhibits one localized location of erosion 3-foot-wide with 18 inches of penetration beneath girder 5. Previously noted erosion hole at the south end of the east abutment apron has been repaired. The east abutment exhibits random hairline cracking up to 0.020 inch wide. The east abutment seat exhibits moderate debris accumulation up to 9 inches deep around girders 2 and 3 due to the failed joint above. An isolated location of rust staining exists in the abutment due to shallow rebar. West abutment exhibits random hairline cracking along the backwall and breastwall.											
234 / 4	Re Conc Pier Cap	ft	837.00	33%	280.00	66%	550.00	1%	7.00	0%	0.00
PX – Seismic restraints, consisting of cable anchorages attached between the girder bottom flanges and the pier caps, exist at piers 6 and 10. The cable anchorages for girders 1 through 4 at piers 6 and 10 are broken and are no longer functioning. Pier 6 cap exhibits rust staining throughout and a spall to the bottom east edge of the south cantilever. Pier 1 cap on the west and east faces at the south end exhibits 1/16-inch-wide x 20-foot-long crack 2-feet from the top. Pier 10 cap exhibits a wide crack and delamination to the bottom west edge between girders 3 and 4.											
300 / 4	Strip Seal Exp Joint	ft	69.00	0%	0.00	0%	0.00	0%	0.00	100%	69.00
Joint at east abutment. PX – The pourable expansion joint seal at the west abutment is missing the joint seal for 10 feet in the westbound lanes and throughout the southern lane of the eastbound lanes.											
303 / 4	Assem Jnt With Seal	ft	207.00	0%	0.00	0%	0.00	0%	0.00	100%	207.00

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND
--------------------------	--------------------------------------	------------------------	-------------------------------	-----------

PX – Modular joints exist above piers 3, 6, and 10. The support boxes at pier 3 appear to be supported by a thin layer of concrete, which does not provide adequate support, the western and eastern boxes have an angle welded to the end floor beam. The following deficiencies were observed in the pier 3 joint:

- | Joint Support | Joint Assembly | Description |
|-------------------|-------------------|---|
| Joint 3 - Support | Joint Assembly 3 | Both bottom plates of support boxes have fractured below the support bars. |
| Joint 3 - Support | Joint Assembly 4 | Both bottom plates of support boxes have fractured below the support bars. |
| Joint 3 - Support | Joint Assembly 7 | The west bottom plate of the support box has fractured below the south support bar. |
| Joint 3 - Support | Joint Assembly 8 | The west support box is only supported by the end 6 3/4 inches over its 22 1/4-inch total length. A 7-inch diameter spall exists to the thin layer of concrete below the beam. |
| Joint 3 - Support | Joint Assembly 14 | A 0.010-inch-wide crack exists in 3-inch-thick unreinforced concrete pour below the support beam. The weld in the bottom flange of the support beam exhibits a full width crack. |
| Joint 3 - Support | Joint Assembly 15 | The west bottom plate of the support box has fractured below the south support bar. |
| Joint 3 - Support | Joint Assembly 16 | The west bottom plate of the support box and the 3-inch-thick unreinforced concrete pour below the support box have fractured and are no longer supporting the south support bar. |
| Joint 3 - Support | Joint Assembly 17 | The 3-inch thick unreinforced concrete pour below the support box is not continuous with the concrete beam top flange. |

The modular joint at pier 3 was also observed to be closed and the neoprene joint seals are cracked and torn. The joints above piers 6 and 10 have support assemblies with cantilevered equidistant control bars (used to ensure equal compression of the neoprene compression seals). These equidistant control bars and the support bar welds are cracked, broken, or dislodged at the following locations:

- Joint 6 - Support Assembly 1 – One bar broken and dislodged.
- Joint 6 - Support Assembly 2 – Both bars broken and missing. Transverse separation beam fractured, and previous plate repair has failed.
- Joint 6 - Support Assembly 3 – One bar broken.
- Joint 6 - Support Assembly 4 – Equidistant bars are missing.
- Joint 6 - Support Assembly 10 – One bar dislodged.
- Joint 6 - Support Assembly 11 – One bar dislodged and one bar missing.
- Joint 6 - Support Assembly 12 – Both bars missing.
- Joint 6 - Support Assembly 13 – One bar dislodged and one bar missing.
- Joint 6 - Support Assembly 14 – Both bars dislodged.
- Joint 10 - Support Assembly 4 – One bar dislodged.
- Joint 10 - Support Assembly 12 – Equidistant bars are missing.
- Joint 10 - Support Assembly 13 – Equidistant bars are missing
- Joint 10 - Support Assembly 14

Many of these cracks have propagated from the weld to the separation bar down through the equidistant control bar until the bar has fractured. Modular joints historically have been very susceptible to fatigue cracking due to the number of cycles (one per wheel load), the intensity of the impact load and the fatigue prone weld details.

PX – The modular joint seals over piers 3, 6, and 10 are bulging and torn along the full length of the joints in the westbound lanes and along the curbs of the eastbound lanes. This deterioration allows water to drain through the joint accelerating the deterioration of the steel superstructure and the pier caps below. During this inspection, these conditions were noted at several other locations as well.

FX – The middle transverse separation beam of the modular expansion joint near the north curb at pier 6 is sagging. Similar in south eastbound lane, 5/8-inch below exterior beams.

310 / 4	Elastomeric Bearing	each	76.00	97%	74.00	0%	0.00	3%	2.00	0%	0.00
----------------	---------------------	------	-------	-----	-------	----	------	----	------	----	------

PX – The elastomeric bearing for girder 1 of span 4 at pier 3 has rotated between the Teflon pad and the steel bearing assembly. The rotation has caused the southeast corner of the elastomeric bearing to pull away from the sole plate, with up to 2 1/2 inches (1-inch increase since previous inspection) of overhang at the southeast corner of the bearing. The steel bearing assembly is at the limits of expansion with the anchor bolts bent. This condition may be due to the steel bearing assembly not being aligned parallel with the girder before being welded to the bottom flange. The twisted steel bearing assembly is restrained by the anchor bolt slots (also not parallel with the girder) causing binding against the anchor bolts. Similar misalignment between the girder and steel bearing assembly was observed at girder 3 of span 4 at pier 3.

PX – The stainless-steel sliding surface for the girder bearings of span 4 at pier 3 have been painted. This condition has compromised the low friction sliding surface of the bearings, causing longitudinal movements to be accommodated by deformation of the elastomeric bearings. The bearing for girder 3 at pier 4 is rotated out of alignment relative to the bearings for the other girders. This rotation appears to be due to construction as no correlating signs of distress were noted. The misalignment will tend to transfer higher longitudinal forces to the pier. Isolated anchor bolts for the elastomeric bearings exhibit loose nuts and missing washers.

311 / 4	Moveable Bearing	each	24.00	0%	0.00	63%	15.00	38%	9.00	0%	0.00
----------------	------------------	------	-------	----	------	-----	-------	-----	------	----	------

PX – The rocker bearings at piers 4, 6, 10 and at the east abutment have pack rust between the rockers and the masonry plates. The lead bearing pads below the masonry plates are extruding out from under the masonry plates, suggesting the bearings are being loaded longitudinally because of the inability of the rockers to rotate. Several rocker bearing bolts are broken or missing, especially at pier 6 and the east abutment.

FX – East abutment bearings typically exhibit surface corrosion on the rocker and the masonry plate with up to 1/16-inch-deep active corrosion and painted over pitting. Anchor bolts are typically bent and/or broken due to expansion. Girders 1 and 2 bearings have shifted 1-inch north, while girders 3 and 4 bearings have shifted 1-inch south.

The rocker bearings for span 6 at pier 6 are rocked 12 degree maximum in expansion at 91 degrees F.

The rocker bearings at pier 10 are rotated between 5 and 9 degrees degrees in expansion at 88 degrees F.

313 / 4	Fixed Bearing	each	24.00	0%	0.00	100%	24.00	0%	0.00	0%	0.00
----------------	---------------	------	-------	----	------	------	-------	----	------	----	------

No significant deficiencies.

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND								
321 / 4	Re Conc Approach Slab	sq.ft	4.00	0%	0.00	75%	3.00	25%	1.00	0%	0.00	
<p>FX – The west approach slab exhibits longitudinal and map cracking throughout up to 1/16-inch max. Minor edge spalls exists along the approach slab adjacent to the joint. Debris exists along the shoulders. East approach slab exhibits wide longitudinal cracking.</p> <p>Poured joint seals between the approach slab and approach roadway exhibit areas of missing joint material or depressed areas into the slab. Both approaches exhibit wide longitudinal cracking in the approach wearing surface.</p> <p>The asphalt concrete approach pavement in the westbound lanes exhibits longitudinal and transverse cracking with minor settlement at both ends.</p>												
330 / 4	Metal Bridge Railing	ft	3,978.00	100%	3,973.00	0%	0.00	0%	5.00	0%	0.00	
<p>PX – The north metal bridge railing is disconnected at two adjacent posts over pier 12.</p> <p>PX – The north bridge railing over floor beam 2, span 13 exhibits three missing rail posts along the top of the concrete railing. Spalls with exposed reinforcing steel exist at the locations of the old rail posts.</p> <p>The following railing locations exhibit gaps in the metal rail:</p> <ul style="list-style-type: none"> -North railing over floor beam 1, span 5. -South railing over pier 6. -South railing over pier 7. -North railing over floor beam 4, span 9. 												
919 / 4	St.(Rail) Prot. Coat	(SF)	7,500.00	0%	0.00	100%	7,500.00	0%	0.00	0%	0.00	
<p>The paint system is generally in satisfactory condition with isolated locations of corrosion typically near locations of impact damage.</p>												
331 / 4	Re Conc Bridge Railing	ft	5,967.00	0%	0.00	100%	5,939.00	0%	28.00	0%	0.00	
<p>PX – Concrete bridge railing and curb typically exhibits 0.020-inch to 0.030-inch-wide cracking spaced at 3 to 5 feet with leaching and minor rust staining and isolated locations of spalling with exposed reinforcing steel. The worst spalling exists to the south curb in span 6 with a 20-foot-long x up to 6-inch-deep spall.</p> <p>The following locations exhibit minor impact damage with heavy cracking and/or spalling with exposed reinforcement:</p> <ul style="list-style-type: none"> -North railing in spans 3 and 4. -North face of the median railing over piers 10 and 12. 												
819 / 4	PS Conc.Gird.End(5Ft)	(LF)	360.00	99%	356.00	1%	4.00	0%	0.00	0%	0.00	
<p>FX – End faces of the following beams exhibit spalling with exposed tendons:</p> <ul style="list-style-type: none"> -Beam 1, span 1 at pier 1 – crack extending 30 inches up the web and spall to bottom flange exposing 9 tendons. -Beam 1, span 3 at pier 2 – crack extending 31 inches down the web and spall exposing 3 tendons. -Beam 12, span 2 at pier 2 – spalling to bottom flange with 23 exposed tendons. -Beam 12, span 3 at pier 3 – spall to the bottom flange exposing 22 tendons. <p>Some of the girder ends exhibit hairline cracking with rust and efflorescence staining from the deck. This condition has not changed from the previous inspection.</p>												
859 / 4	Soffit	(EA)	1.00	0%	0.00	100%	1.00	0%	0.00	0%	0.00	
<p>FX – The original portion of the deck exhibits full depth x full width transverse cracking up to 0.030-inch-wide spaced at 2 to 5 feet with minor efflorescence. Cracking is heavier over piers.</p> <p>Shallow spalls exist sporadically adjacent to girder top flanges throughout the main spans.</p> <p>Isolated areas of the soffit overhangs exhibit spalling with exposed reinforcement adjacent to the joints.</p> <p>Soffit between girders 2 and 3 exhibits rust staining and small pop-outs due to shallow cover of reinforcing steel chairs.</p> <p>The soffit below the median in span 4 over pier 3 exhibits a 2-square-foot spall with exposed and corroded reinforcing steel.</p>												
865 / 4	St.Open Gird End(5Ft)	(LF)	120.00	50%	60.00	50%	60.00	0%	0.00	0%	0.00	
<p>FX – Pack rust up to 1/2-inch-thick exists between some girder vertical web stiffeners and floor beam truss lower chord gusset plates and between horizontal splice flanges. Minor pack rust up to 1/4-inch-thick is developing at girder bottom flange splice plates where girder ends butt up against each other. Pack rust is active in many locations and worse at expansion joints.</p>												
870 / 4	Concrete Wingwall	(EA)	4.00	100%	4.00	0%	0.00	0%	0.00	0%	0.00	
<p>No significant deficiencies.</p>												
872 / 4	St.Gird Und Const.Jt	(LF)	760.00	74%	560.00	26%	200.00	0%	0.00	0%	0.00	

Oklahoma Dept. of Transportation - Bridge Inspection Report

NBI No.: 17051	Structure No.: 6822 0000 X	Local ID: -1	Suff. Rating: 82.90	ND
--------------------------	--------------------------------------	------------------------	-------------------------------	-----------

FX – Several cracks and possible cracks exist at the ends of the horizontal web splice. Several of these cracks have been arrested by drilled holes and the locations are as follows:

Span 4 - G2 - Near FB 5 - Two cracks: 1-inch-long and 1 1/2 inches long at the top and bottom respectively. Each has been arrested by drilled holes.

Span 4 - G4 - Near FB 5 - Two cracks: 1-inch-long and 1 1/2 inches long at the top and bottom respectively. Each has been arrested by drilled holes.

Span 4 - G4 - Near FB 5 - Lower web contains 7/16-inch-long vertical through crack arrested by a drilled hole. Upper web shows no signs of cracking though an arrest hole in place.

Span 5 - G1 - Near FB 11 - Upper web contains a 3/4-inch-long crack stopping short of the arrestor hole. Crack in bottom web is 1 1/4 inches long and is arrested by two 1/2-inch diameter drilled holes.

Span 5 - G2 - Near FB 0 - 2-inch-long area of lack of fusion on south face at end of lower lateral bracing gusset plate.

Span 5 - G2 - Near FB 11 - Upper web contains a 2-inch-long crack retrofitted with a crack arrest bushing.

Span 5 - G3 - Near FB 11 - Upper web contains a 7/8-inch-long crack stopping short of the arrestor hole.

Span 5 - G4 - Near FB 3 - Upper web contains a 5/8-inch-long crack. Lower web contains a 1-inch-long crack. Both arrested with drilled holes.

Span 5 - G4 - Near FB 11 - Lower web contains a 1-inch-long crack arrested with a drilled hole.

Span 6 - G1 - Near FB 3 - Two cracks arrested by 2-inch diameter arrestor holes.

Span 6 - G2 - Near FB 3 - Upper web contains a 1-inch-long crack retrofitted with a crack arrest bushing.

Span 6 - G3 - Near FB 3 - No change to paint crack in upper girder web.

Span 6 - G4 - Near FB 3 - 1 1/4-inch long crack arrested with drilled holes

No visible signs of crack growth or propagation beyond the drilled holes were observed.

FX – The lower lateral bracing gusset plates are welded to the girder webs with the use of 1/4-inch-thick backer bars to weld between the gaps. Many of these welds appear to have undercut the girder web base metal. Holes have been drilled in the girder webs at the ends of the lower lateral bracing gusset plates at following locations:

Span 10 - G1 - Near FB 4 - 1 1/2-inch diameter drilled hole with no visible crack.

Span 11 - G1 - Near FB 1 - 2-inch diameter drilled hole with no visible crack.

Span 11 - G2 - Near FB 3 - 1 1/2-inch diameter drilled hole with no visible crack.

Span 12 - G2 - Near FB 1 - 1 1/2-inch diameter drilled hole with no visible crack.

Span 12 - G2 - Near FB 2 - 1 1/2-inch diameter drilled hole with no visible crack.

Weld material has also spilled behind the backer bars along the girder webs. This condition does not appear to be of major concern currently.

877 / 4	St. Stringer End(SFt)	(LF)	120.00	50%	60.00	33%	40.00	17%	20.00	0%	0.00
<p>FX – The deck is lifting off the stringers at several locations. This separation can eventually cause an uneven riding surface increasing impact on the superstructure and further accelerating deck deterioration.</p> <p>The stringers are generally in good condition with negligible surface corrosion in isolated locations.</p>											
879 / 4	St.String.Un Const.Jt	(LF)	760.00	100%	760.00	0%	0.00	0%	0.00	0%	0.00
<p>FX – The deck is lifting off the stringers at several locations. This separation can eventually cause an uneven riding surface increasing impact on the superstructure and further accelerating deck deterioration.</p> <p>The stringers are generally in good condition with negligible surface corrosion in isolated locations.</p>											
890 / 4	Steel SIP Form	(LF)	1.00	0%	0.00	100%	1.00	0%	0.00	0%	0.00
<p>Stay-in-place forms typically exhibit areas of surface and laminating corrosion near the interface with the original deck surface.</p>											
906 / 4	Sealed Exp.Jt.(SEJ-3	(LF)	69.00	100%	69.00	0%	0.00	0%	0.00	0%	0.00
<p>Joint at pier 1.</p> <p>No significant deficiencies.</p>											
909 / 4	Pourable Fix Jt.Seal	(LF)	1,311.00	0%	0.00	0%	0.00	0%	0.00	100%	1,311.00
<p>Fixed poured seal joints at west abutment, pier 2, and deck control joints.</p> <p>PX – The compression joint seal at the east abutment has pushed through the full length and the joint is closed. The seal in the westbound lanes is impacted with soil and gravel in the inside shoulders and partially covered in a light amount of worn asphalt. The joint header in the westbound lanes exhibits a 24-inch-wide x 9-inch-long x 2-inch-deep spall in the northern lane. The seal in the eastbound lanes is missing causing the joint to leak and allowing drainage to pass onto the bearing seat at the east abutment. The joint armor in the eastbound lanes exhibits a 1/2-inch vertical offset with the bridge side joint armor lower than the approach joint armor.</p> <p>Several of the deck control joints exhibit minor spalling adjacent to the joints and missing joint seals.</p>											
916 / 4	St.Bearing Assembly	(LF)	76.00	97%	74.00	0%	0.00	3%	2.00	0%	0.00
<p>Bearings showed some surface corrosion and some pack rust between assemblies.</p>											
956 / 4	St. Cracking/Fatigue	(SF)	1.00	0%	0.00	0%	0.00	100%	1.00	0%	0.00
<p>Refer to Elements 107, 865, and 872 for specific crack comments.</p>											
957 / 4	Pack Rust Smart Flag	(EA)	1.00	0%	0.00	0%	0.00	100%	1.00	0%	0.00
<p>FX – Pack rust up to 1/2-in thick exists between some girder vertical web stiffeners and floor beam truss lower chord gusset plates and between horizontal splice flanges. Minor pack rust up to 1/4-in thick is developing at girder bottom flange splice plates where girder ends butt up against each other. Pack rust is active in many locations and worse at expansion joints.</p> <p>FX – At floor beam 6 in span 4 between girders 3 and 4; 1/2-thick painted over pack rust exists between the floor beam web and the connection plate at girder 4. Similar condition at floor beam 8 at girder 4 over pier 6; in span 6. Similar conditions occur sporadically but with less severity.</p> <p>FX – Floor beam 8 between girders 3 and 4 over pier 6; span 6; the floor beam truss lower chord exhibits pack rust up to 1/2 inch between the center gusset plate and the lower chord angle with 1/16-inch deep section loss to the gusset plate. Similar condition in span 7 over pier 6.</p> <p>FX – Pack rust is typically developing between the diaphragm top flange and the deck soffits; up to 1/16-inch at random locations.</p>											

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 1 - Looking east at the bridge end view.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 2 - Looking west at the bridge elevation.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 3 - Looking north at the west approach slab. Note: 20-inch-diameter asphalt filled patch.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 4 - Looking north at the west abutment pourable joint. Note: 10 feet of joint seal is missing.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 5 - Looking north at the pier 1 expansion joint. Note: joint is filled with soil and open 1 1/2 inches.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 6 - Looking north at the median curb at pier 3. Note: end 2 feet of curb is spalled with exposed reinforcement.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 7 - Looking north at the pier 3 modular joint. Note: west transverse bar is lifted 1/4-inch.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 8 - Looking northeast at the span 5 wearing surface. Note: transverse cracking spaced approximately 4 feet apart.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 9 - Looking north at the eastbound lanes in span 5. Note: 8-inch-diameter spall in the lane centerline.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 10 - Looking east at the south curb of span 7 near pier 6. Note: two 6-foot-long spalls in the curb.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 11 - Looking north at the span 10 deck top at the deck control joint. Note: 1-foot-long x 2-foot-wide x 2 1/2-inch-deep spall in south wheel line of south eastbound lane.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 12 - Looking north at the pier 10 joint. Note: joint open 3 3/4-inch at south curb. Joint seal torn for majority of joint.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 13 - Looking north at the span 13 deck top at the deck control joint. Note: spall in the northern eastbound lane.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 14 - Looking north at the east abutment joint. Note: 1/2-inch vertical offset exists across the joint.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 15 - Looking north at the underside of the pier 3 joint. Note: typical condition of joint with no equidistant bars.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 16 - Looking east at support joint assembly 3 at the pier 3 modular joint. Note: both bottom plates of support boxes have fractured below the support bars.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 17 - Looking northwest at support joint assembly 16 at the pier 3 modular joint. Note: west bottom plate of the support box and the 3-inch-thick unreinforced concrete pour below the support box have fractured and are no longer supporting the south support bar.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 18 - Looking north at support assembly 10 at the pier 6 modular joint. Note: no change to the one dislodged control bar.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 19 - Looking north at support assembly 12 at the pier 6 modular joint. Note: no change to the missing control bars.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 20 - Looking north at support assembly 13 at the pier 6 modular joint. Note: one control bar is dislodged and one control bar is missing the transverse separation beam is bent and fractured.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 21 - Looking east at the underside of span 1. Note: no significant deficiencies.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 22 - Looking south at girder 1, span 4 at end of horizontal splice near floor beam 5. Note: weld appears to be splintering. No crack observed.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 23 - Looking northeast at girder 2, span 4 at end of horizontal splice near floor beam 5. Note: no change to crack at end of horizontal splice.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 24 - Looking northwest at lower lateral bracing dampener in span 4 between girders 1 and 2 and between floor beams 7 and 8. Note: dampener not connected to lower lateral bracing.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 25 - Looking north at girder 4, span 4 at end of horizontal splice near floor beam 5. Note: no change to crack in web of girder. Crack arrested by drilled holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 26 - Looking south at end of the longitudinal stiffener for girder 4, span 4 near floor beam 5. Note: no change to crack in lower web arrested by drilled hole.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 27 - Looking north at the exterior face of girder 1, span 5 at floor beam 11. Note: upper web contains a 3/4-inch-long crack stopping short of the arrestor hole. Crack in bottom web is 1 1/4-inches-long and is arrested by two 1/2-inch-diameter drilled holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 28 - Looking south at the end of the longitudinal stiffener for girder 1, span 5 near floor beam 11. Note: no change to crack in upper web stopping short of the arrestor hole. No change to crack in lower web arrested by two 1/2-inch diameter drilled holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 29 - Looking north at girder 2, span 5 near floor beam 11. Note: no change to 2-inch-long crack retrofitted with crack arrested bushing in the upper web.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 30 - Looking south at girder 3, span 5 horizontal splice near floor beam 3. Note: missing bolt in the web of the girder.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 31 - Looking south at the interior face of girder 3, span 5 near floor beam 11. Note: no change to crack at end of horizontal web splice, crack is still stopped short of arrest hole.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 32 - Looking north at girder 4, span 5 horizontal splice near floor beam 3. Note: crack present with arresting holes in pace. Crack has not jumped the arresting holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 33 - Looking north at the interior face of girder 4, span 5 near floor beam 11. Note: no change to crack with arrest hole at end of horizontal web splice.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 34 - Looking south at end of the longitudinal stiffener for girder 4, span 5 near floor beam 11. Note: no change to crack in lower web arrested with a drilled hole.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 35 - Looking south at the exterior face of the field splice for girder 4, span 5 near floor beam 11. Note: missing bolt in web splice.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 36 - Looking north at the exterior face of girder 1, span 6 at floor beam 3. Note: two vertical cracks at the end of the longitudinal splice plates arrested in 2-inch-diameter holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 37 - Looking south at the end of the longitudinal stiffener for girder 1, span 6 near floor beam 3. Note: no change to two cracks arrested by 2-inch-diameter arrestor holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 38 - Looking north at end of the longitudinal stiffener of girder 2, span 6 near floor beam 3. Note: no change to crack in upper web retrofitted with a crack arrest bushing.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 39 - Looking south at the interior face of girder 3, span 6 near floor beam 3. Note: no change to paint crack at end of horizontal web splice.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 40 - Looking west at the lower lateral bracing gusset plate connection to girder 3, span 6 at floor beam 5. Note: no change to crack along weld of the east face of the vertical stiffener to the lower lateral gusset plate.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 41 - Looking north at the interior face of girder 4, span 6 near floor beam 3. Note: no change to crack with arrest hole at end of horizontal web splice.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 42 - Looking south at the end of the longitudinal stiffener of girder 4, span 6 near floor beam 3. Note: 1 1/4-inch-long crack arrested in drilled holes.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 43 - Looking south at the lower lateral bracing gusset plate for floor beam 4 at girder 3, span 8. Note: no change to cracks at lower lateral gusset plate connection to lateral bracing members.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 44 - Looking west at the underside of framing in span 13. Note: no significant deficiencies.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 45 - Looking north at beam 1 at the west abutment. Note: bent anchor bolt.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 46 - Looking north at girder 1 bearing for span 4 at pier 3. Note: elastomeric bearing pad exhibits an overhang to the east of up to 2 1/2 inches with the anchors bolts in the full extended position. Anchor bolts also exhibit some bending, may be due to the alignment of the bearing.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 47 - Looking north at girder 3 bearing for span 4 at pier 3. Note: elastomeric bearing pad exhibits no overhang. Anchor bolts are bent and in the fully extended position.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 48 - Looking south at the girder 1 bearing at pier 4. Note: all bearings at pier 4 are expanded up to 4 degrees at 90F.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 49 - Looking north at the girder 3 bearing at pier 6. Note: span 6 bearing is rotated.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 50 - Looking north at the girder 2 rocker bearing at the east abutment. Note: bearings are 11 degrees in expansion at 90 degrees F.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 51 - Looking northeast at the east abutment bearing seat between girders 1 and 2. Note: soil accumulation up to 4 inches high on the bearing seat.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 52 - Looking northeast at the east abutment. Note: no significant deficiencies.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 53 - Looking north at the west abutment breastwall. Note: multiple erosion holes undermine the abutment up to 3 feet under beams 3, 5, and 7.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 54 - Looking west at the west abutment under beam 3. Note: 26-inch-deep erosion hole with 3 feet of penetration.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 55 - Looking west at the west abutment under beam 5. Note: 2-foot-deep erosion hole with 3 feet of penetration.

NBI #	Structure #	County	Fac. Carried	Fac. Intersected	Insp. Date
17051	6822 0000 X	Sequoyah	I-40	ARKANSAS RIVER	7/14/2022



Photograph 56 - Looking west at the west abutment under beam 7. Note: 2-foot-deep erosion hole with 18 inches of penetration, and a 3-foot-wide x 2 1/2-foot-tall x 3/4-inch-deep spall with exposed reinforcement at the top corner of the breastwall.