

Capital Plan Project Status

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
1 - 5 Year CP - Cherokee (2 Project records)																		
CHT-MC-11	Positive Barrier MP 0-32	Teim Design	2023	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35811(04)	1161	Cable barrier	Bid Phase	Justin Stevenson	\$9,500,000.00	\$11,580,579.00	\$12,482,684.83		02-16-2023	Hudson Prince	Sherwood Const.	06-05-2023	
SP-71C	Maintenance Facilities Upgrades	Guernsey	2026	Scope change pending review.	36520(06)		Maintenance facility	Engineering Report	Kar Wei Tang	\$3,500,000.00								
TOT										\$13,000,000.00	\$11,580,579.00	\$12,482,684.83						
1 - 5 Year CP - Cimarron (11 Project records)																		
C-MC-29	AET Conversion of the Cimarron Turnpike SH-99 / US 177/US 64/Spur	Cowan	2022	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35941(04)	8029	AET	Construction	Justin Stevenson	\$15,000,000.00	\$19,401,516.00	\$21,899,193.00		02-08-2022	Poe	Manhattan Road & Bridge	04-11-2022	
C-MC-30	Bridge Rehabilitation, M.P. 22.5, US-64	CP&Y	2023	EB bridge work is complete. WB bridge deck is nearing completion with current work occurring on the tie-in paving, parapet walls, and approaches. Median paving and cable barrier work is complete. Nearly 90% complete.	35816(04)	2159	Bridge	Construction	Jeff Garder	\$6,000,000.00	\$9,149,589.90	\$9,718,267.05		08-17-2023	SRB	Frontier Bridge	11-27-2023	
C-MC-34	Bridge Rehabilitation, Br. 48.58	MacArthur	2024	This project is substantially complete. The final inspection was held, and punch list is being completed. Working on FQCO, FE to follow. Project close-out phase.	35817(04)	2170	Bridge	Construction	Justin Stevenson	\$2,300,000.00	\$2,611,925.45	\$2,998,356.50		01-18-2024	EST	Haskell Lemon	04-02-2024	
C-MC-35	Br 25.74 (MP 25.74) Rehab	CEC	2024	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35829(04)	2183	Bridge	Construction	Justin Stevenson	\$2,514,250.00	\$3,200,060.80	\$3,318,472.35		10-19-2023	Hudson Prince	Manhattan Road & Bridge	01-17-2024	
C-MC-36	Bridge Rehabilitation Br. 32.97 (MP 32.9) over East Camp Creek	Conson Engineering Inc	2024	Project was awarded to C3. Delayed start until after OSU football season.	36615(04)	2207	Bridge	Construction	Jeff Garder ; Justin Stevenson	\$2,500,000.00	\$3,111,532.95	\$2,662,276.76	04	07-25-2024	Standard Engineering & Testing	C3 Construction	12-02-2024	
C-MC-37	Shoulder and Guardrail Reconstruction MP 21-40	Aguirre & Fields	2025	Plans were submitted to ODOT PW on 9/9/2024; C-MC-37 is slated for Nov 14, 2024 letting; Dec 10, 2024 award	36609(04)	1295	Shoulder and Guardrail	Bid Phase	Shane Hacker	\$8,550,000.00	\$11,100,601.00		04	11-14-2024				
C-MC-38	Bridge Rehabilitation Br. 19.74A (MP 19.74)	Walter P. Moore	2026	Design contract executed on 10/15/2024. Consultant performing field inspections 11/6. 30% plans due 11/25/24	36910-04		Bridge	30% Plans	Shane Hacker	\$3,930,000.00								
C-MC-39	Bridge Rehabilitation Br. 27.01A (MP 27.01A)	Lochner	2026	Design contract executed on 9/26/2024. Survey performed 10/15. 30% Plans are expected in December 2024	36911-04		Bridge	30% Plans	Shane Hacker	\$1,940,000.00								
C-MC-40	Shoulder Rehabilitation MP 19.74A-28A	Native Strategies	2027	Design Contract executed on 9/25/24. 30% plans/design memo submitted 10/28/24. Plan review scheduled for 11/19	36913-04		Shoulder and Guardrail	30% Plans	Shane Hacker	\$4,150,000.00								
C-MC-41	Bridge Rehabilitation Br. 50.83 (MP 50.83)	Purkeypile Engineering LLC	2027	Design Contract executed on 10/9/24. 30% plans/design memo due 2/28/25	36914-04		Bridge	30% Plans	Shane Hacker	\$2,000,000.00								
C-MC-42	Bridge Rehabilitation Br. 28.69 (MP 28.69)	Lochner	2027	Design Contract executed on 9/26/24. 30% plans/design memo submitted 12/20/24	36915-04		Bridge	30% Plans	Shane Hacker	\$2,420,000.00								
TOT										\$51,304,250.00	\$48,575,226.10	\$40,596,565.66						
1 - 5 Year CP - Creek (3 Project records)																		
CKT-MC-23	Gantry Installations at 11th Street Interchange in advance of AET Conversion	Atkins	2022	Mandatorily Tied to C-MC-29 Project complete.	35810(04)	8032	AET	Construction	Justin Stevenson	\$1,500,000.00	\$162,157.00			02-08-2022	Poe	Manhattan	04-04-2022	
SP-71B	Maintenance Facilities Upgrade - Kenosha	Guernsey	2026	Scope change pending review.	36520(05)		Maintenance facility	Engineering Report	Kar Wei Tang	\$3,500,000.00								
SP-71D	OHP Facility @ Creek Turnpike Riverside	Guernsey	2024	Advertising December 19, 2024. Let Jan 2025/Award Feb 2025.	36520(07)		Maintenance facility	90% plans	Kar Wei Tang	\$4,000,000.00			OHP					
TOT										\$9,000,000.00	\$162,157.00	\$0.00						
1 - 5 Year CP - HE Bailey (9 Project records)																		
HEB-MC-65C	(C) DBR/Grind MP 46-62	Atkins	2023	Sent final estimate to Atkins 8/7; As-builts received 9/5/2024; As-builts uploaded to Grooper 9/9. Awaiting final invoice and project can be closed out	JP 35316 (04)	1293	DBR grind	Project complete	Shane Hacker	\$9,920,000.00	\$10,086,068.04	\$1,067,344.72		04-20-2023	Freese and Nichols	Interstate Improvement Inc.	07-17-2023	04-08-2024
HEB-MC-65D	Full Depth Pavement Reconstruct MP 20.30-30.4	Atkins	2026	Due to severe oscillation from MP 20-30, HEB-MC-65D (originally a DBR/Grind MP 17.8-30.4) is being redesigned for full depth pavement reconstruction MP20.30 to MP30.49. *A contract modification is under review presently to finalize this change.	JP 35317 (04)		DBR grind	scope and fee	Shane Hacker	\$7,812,000.00	\$9,119,714.05			05-21-2026				
HEB-MC-65E	(E) DBR/Grind MP 5.3-20.09	Atkins	2026	This is the final leg of HEB's DBR/Grind. A contract modification is currently under review to change the project extents, Originally from MP5.3-17.8; updated extents MP5.3-20.09. DBR/Grind from 17.8-20.09 will be taken from HEB-MC-65D and added to HEB-MC-65E	JP 35318 (04)		DBR grind	scope and fee	Shane Hacker	\$7,750,000.00	\$7,124,281.00			10-16-2025				
HEB-MC-66	Shoulder & Guardrail Reconstruction MP 5-20.09	Freese & Nichols	2026	HEB-MC-66 has recently been updated to include a small stretch of SH/GR work MP20 to MP20.09. Plans have been updated. Plans submitted to ODOT's PW on 11/1/2024. Project is scheduled for letting 1/16/2025. Project award scheduled for 2/4/2025	JP 35838(04)	1276	Shoulder and Guardrail	Bid Phase	Shane Hacker	\$4,500,000.00	\$5,745,150.00		Reserve Maintenance	01-16-2025				

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date	
IN-MC-78	Bridge Rehabilitation Br. 20.43 (MP 84.08)	Tetra Tech	2027	Contract with consultant has been executed. Notice to proceed for the engineering report sent on 10/25/24 and the report is due 2/10/25.	36893(04)		Bridge	Engineering Report	Ed Dibrberg	\$14,000,000.00									
IN-MC-79	Bridge Rehabilitation Br. 8.23 (MP 95.7)	Tetra Tech	2027	Contract with consultant has been executed. Notice to proceed for the engineering report sent on 10/25/24 and the report is due 2/10/25.	36894(04)		Bridge	Engineering Report	Ed Dibrberg	\$13,000,000.00									
ITB 2023-002	Overhead Sign Structure Gantries	Atkins	2023	All gantries have been delivered. Final invoice being processed.			AET	Items Delivered	Ed Dibrberg		\$981,720.00	\$694,020.00		02-21-2023		Metal Pros	04-06-2023		
ITB 2023-003	Precast Buildings for Toll Equipment	Atkins	2023	Buildings were delivered to the McAlester Maintenance facility on 7/26/23. Invoice has been paid.			AET	Items Delivered	Ed Dibrberg		\$225,000.00	\$236,079.00		02-21-2023		Thermobond	04-06-2023		
TOT										\$157,205,094.00	\$123,905,419.54	\$70,850,314.06							
1 - 5 Year CP - Kilpatrick (2 Project records)																			
JKT-MC-11	Sara Road Widening between SH-152 & SW 29th Street	Teim Design	2020	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35306(04)	1247	Roadway	Construction	Justin Stevenson	\$6,000,000.00	\$17,111,201.02	\$19,391,244.77	OTA, City of Mustang, & City of Oklahoma City	08-10-2021	Benchmark	Allen/Shell	09-27-2021		
JKT-MC-15	Memorial Road and Lake Hefner Parkway Intersection Modifications	Olsson	2022	Submitted to designer for as-built record drawing.	33885 (04)	1289	Interchange	As-Builts	Kar Wei Tang	\$3,000,000.00	\$3,513,335.00	\$4,462,676.81		03-15-2022	Freese and Nichols	Allen/Shell	08-01-2022		
TOT										\$9,000,000.00	\$20,624,536.02	\$23,853,921.58							
1 - 5 Year CP - Muskogee (9 Project records)																			
MU-MC-46B	Rehabilitate Outside Shoulder, MP 37-56	Guernsey	2027	Revised plans received from consultant 9/26/23. Round robin review needed. Maintenance yard paving is included in the revised plans. Revised estimate received 10/11/23. This is a 2027 project.	35835(04)		Shoulder and Guardrail	Plans on Shelf	Ed Dibrberg	\$9,500,000.00	\$8,418,396.80								
MU-MC-48	Coweta Interchange MP 7 (Joint ODOT Project)	Poe	2026	65% plans are due later this month. Draft agreement between ODOT and OTA is being finalized. This will be an ODOT administered project.	33806(04)		Interchange	65% Plans	Ed Dibrberg	\$7,000,000.00									
MU-MC-49	AET Muskogee	Garver	2022	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35312(04)	8031	AET	Construction	Justin Stevenson	\$4,000,000.00	\$6,162,855.00			01-19-2023	Poe	Duit Const. Co.	03-01-2023		
MU-MC-50	Muskogee Turnpike TPO 32.78 over Port of Muskogee RR			Port Authority administered project to add a new track under the Turnpike. The track installation is complete. As-builts have been requested. As of 11/6/24, they were "close" to having as-builts ready.			Bridge	As-Builts	Ed Dibrberg				Port is paying 100%						
MU-MC-51A	DBR/Diamond Grind MP 37-56	Atkins Realis	2027	Final plans were transmitted to OE on 9/4/24. Comments and questions resulting in revisions were received. All revisions were completed by 10/28/24. November letting/December award.	36527(04)	1301	DBR grind	Bid Phase	Ed Dibrberg	\$10,400,000.00	\$14,445,568.60		General Fund						
MU-MC-51B	DBR/Diamond Grind MP 19-29	Atkins Realis	2026	Final plans received 4/30/24. Plans are on the shelf. Currently a 2026 project.	36527(05)	1301	DBR grind	Plans on Shelf	Ed Dibrberg	\$7,613,358.00	\$7,965,029.96		General Fund						
MU-MC-52	Bridge Rehabilitation Br 41.16 (MP 41.16)	Jacobs	2024	Final plans submitted to OE on 7/17/24. Project awarded 11/7/24.	336528(04)	2199	Bridge	Final plans	Ed Dibrberg	\$1,995,180.00	\$2,979,262.20								
MU-MC-53	Pavement Reconstruction MP 12-19	WSB	2024	Final plans were transmitted to OE on 9/5/24. Comments and questions resulting in revisions were received. All revisions were completed by 11/7/24. November let/December award project.	36529(04)	1298	Roadway	Bid Phase	Ed Dibrberg	\$40,000,000.00	\$44,950,489.20								
MU-MC-54	Bridge Rehabilitation (Arkansas River) Br. 32.20	HNTB	2025	Executing design contract. Phase 1 will be completed by December 2024. This is a 2 phase engineering design contract.	36909(04)		Bridge	scope and fee	Kar Wei Tang	\$4,000,000.00									
TOT										\$84,508,538.00	\$84,921,601.76	\$0.00							
1 - 5 Year CP - Turner (7 Project records)																			
SP-71A	Maintenance Facilities Upgrade - Heyburn	Guernsey	2025	Designer working on final plans. Feb 25 let/March 25 award.	36520(04)		Maintenance facility	Final plans	Kar Wei Tang	\$2,000,000.00									
T-MC-128A	Turner Turnpike Chandler Service Plaza	Olsson	2018	As-built and final submittals received. Ready for final invoice and closeout.		7040	Service plaza	As-Builts	Kar Wei Tang	\$9,000,000.00	\$12,389,775.61	\$11,757,000.00		10-11-2018	Benchmark	Becco Contractors	03-11-2019		
T-MC-128B	Turner Turnpike Stroud Service Plaza	Olsson	2022	Project began 10/28. Barrier wall was set to move traffic to the inside and allow the RT widening on the EB Turner TP to begin. Earthwork in that area is ongoing. Coordination with Love's/McDonald's is also ongoing.	35309(04)	7038	Service plaza	Construction	Jeff Garder	\$28,000,000.00	\$33,808,580.30	\$38,497,000.00	General Fund	08-15-2024	CEC	BECCO			
T-MC-128C	Turner Turnpike Frontage Road, County Road, Retaining Wall, and Bridge 43.4 Replacement	Olsson	2022	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35309(05)	2203	Bridge	Construction	Justin Stevenson		\$8,729,834.00	\$8,317,179.96		08-17-2023	CEC	Sherwood	10-09-2023		
T-MC-131	Bridge Replacement, Bridge No. 22.10 (Joint ODOT Project)	CEC	2022	All of traffic is on new Turner shoofly. Turner bridge over 66 demo ongoing.	35308(04)	2198	Bridge	Construction	Ladan Nelson	\$28,000,000.00	\$53,326,203.88	\$47,815,555.84	Reserve Maintenance	04-20-2023	Atkins	Sherwood	04-29-2024		
T-MC-140	Asphalt Pavement Rehabilitation MP 189-197	MacArthur	2024	Project on hold 50% plan review pending Maintenance indicated handling this section until ACCESS widening occurs	35836(04)	1282	Roadway	50% plans	Kar Wei Tang	\$5,200,000.00	\$4,826,467.00								
T-MC-142	Pavement Rehab MP 161-166	Olsson	2024	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	36707(04)	0200	Pavement Rehab	Construction	Justin Stevenson	\$5,000,000.00	\$1,422,249.92	\$1,326,642.12		05-16-2024	Freese and Nichols	Ellsworth	07-29-2024		
TOT										\$77,200,000.00	\$114,503,110.71	\$107,713,377.92							
1 - 5 Year CP - Will Rogers (11 Project records)																			
WR-MC-124	Bridge Replacement, 47.56 7th Street OTA, Cherokee Nation, Craig County	Guy Eng.	2022	Final estimate and redline plans were submitted to the designer. As built record drawings due November 25, 2024.	28525(04)	2141	Bridge	As-Builts	Ed Dibrberg	\$3,000,000.00	\$6,829,300.00	\$8,671,082.94	General Fund	04-12-2022	Craig & Keithline	Sherwood	09-06-2022		
WR-MC-131	SH-20 Flint Road Interchange	MKEC	2022	The Flint Rd bridge is complete. Tie-in paving at Flint Rd/Muskogee intersection is ongoing on the county portion. All tolling installation and testing is complete on all four ramps in preparation for the opening of the Interchange. A nighttime	35311(04)	1249	Interchange	Construction	Jeff Garder	\$16,000,000.00	\$17,715,301.00		Reserve Maintenance	10-20-2022	Garver	Sherwood Const.			

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
				closure is upcoming to demolish the existing bridge with median work on the WR TP required after demo. Work is progressing well. This project is being administered by ODOT. Project completion anticipated towards end of this year.														
WR-MC-131A	Flint Road-County Portion	MKEC	2022	The Flint Rd bridge is complete. Tie-in paving at Flint Rd/Muskogee intersection is ongoing on the county portion. All tolling installation and testing is complete on all four ramps in preparation for the opening of the Interchange. A nighttime closure is upcoming to demolish the existing bridge with median work on the WR TP required after demo. Work is progressing well. This project is being administered by ODOT. Project completion anticipated towards end of this year.	35311(05)		Roadway	Construction	Jeff Garder		\$1,296,375.00			10-20-2022	Garver	Sherwood Const.		
WR-MC-139	Asphalt Pavement Rehabilitation MP 325-329	Teim Design	2024	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35814(04)	1284	Roadway	Construction	Justin Stevenson	\$4,800,000.00	\$5,575,472.09	\$6,589,990.00	Reserve Maintenance	11-16-2023	Lochner	APAC Central	06-17-2024	
WR-MC-140	Asphalt Pavement Rehabilitation MP 260-265.1	Craig & Keithline (EST)	2025	Final plans submitted to ODOT on 1/4/24, placed on shelf, and updated on Project Wise on 10/23/24. January let/February award project.	35828(04)	1282	Roadway	Bid Phase	Ed Diharberg	\$3,500,000.00	\$5,597,932.45		Reserve Maintenance	01-13-2024				
WR-MC-142	SH69A-SH-10 & Miami Exit intersections	Poe	2022	This project is substantially complete with all punchlist work complete. This project is being administered by ODOT.	32698(04)		Roadway	Construction	Jeff Garder					08-23-2022				
WR-MC-143	Pavement Rehab MP 307-312	Olsson	2023	Final estimate and redline plans were submitted to the designer. As built record drawings due November 22, 2024.	JP 36429(04)	1292	Roadway	As-Builts	Ed Diharberg	\$3,000,000.00	\$3,885,072.00	\$5,196,500.00		03-16-2023	Craig & Keithline	APAC Central	07-24-2023	
WR-MC-144	Pavement Rehabilitation MP 290-298	Tetra Tech	2024	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	36530(04)	1297	Roadway	Construction	Justin Stevenson	\$10,637,056.00	\$8,994,691.54	\$7,218,990.57			Craig & Keithline	Emery Sapp & Sons	05-29-2024	
WR-MC-145	Pavement rehabilitation MP 255-260	Aguirre & Fields	2026	Preliminary engineering memo review has been completed. Designer currently working on 75% due March 2025.	36912(04)		Pavement Rehab	Engineering Report	Kar Wei Tang	\$4,950,000.00								
WR-MC-146	Pavement rehab MP 32.83-255.0 (Creek & Will Rogers)	Freese & Nichols	2027	Pending engineering design contract execution.	36916(04)		Pavement Rehab	scope and fee	Kar Wei Tang	\$4,950,000.00								
WR-MC-147	Pavement rehab MP 312-320	Half	2027	NTP for preliminary engineering report has been sent out.	36917(04)		Pavement Rehab	Engineering Report	Kar Wei Tang	\$7,920,000.00								
TOT										\$58,757,056.00	\$49,894,144.08	\$27,676,563.51						
2 - Special Project - Creek (1 Project)																		
CKT-MC-24	New On-Ramp @ E 101st near Northeastern University	Kimley-Horn	2025	Broken Arrow (BA) is constructing a new Event Center/Amphitheatre. BA approached OTA regarding adding an on ramp to help with traffic following large events. BA is paying for 100% of design and construction. UPDATE 11/7: Final plans were received 10/16. OTA requested changes were incorporated. Broken Arrow/OTA Agreement is still being reviewed.			Other	Bid Phase	Shane Hacker									
TOT										\$0.00	\$0.00	\$0.00						
2 - Special Project - Special Project (8 Project records)																		
SP-63A	AET Turner	HNTB	2023	This project is substantially complete. The final inspection was held, and the punch list has been completed. Working on FQCO, FE to follow. Project close-out phase.	35954(04)	8035	AET	Construction	Justin Stevenson	\$6,000,000.00	\$3,411,389.50	\$3,858,758.21	Reserve Maintenance		Benchmark	Robinson Construction	08-11-2023	
SP-63B	AET Will Rogers	HNTB	2023	Project Go Live is 11.20.24 at 7am. Removal of all IT/Fiber will be done directly after Go Live. Demo of existing plazas to be 12.2.24.	35954(05)		AET	Construction	Ladan Nelson	\$4,230,000.00	\$4,692,081.75	\$5,587,665.26			Benchmark	Robinson Construction	03-28-2024	
SP-68	Cameras thru ODOT	ODOT	2022-2026	32386(04): ODOT ITS is in the process of making the fiber optic connection to each camera location. 35386(06): Work began on 06/17/2024 UPDATE 11/7: • Set CCTV cameras, pull wire, terminate and test at the Kilpatrick locations • Complete placing reinforcing steel and concrete for footings, pads, and aprons. Installing ground boxes and pull boxes. Trenching and boring for conduit at both Turner and Creek locations. • Continue installing cabinets for both Turner Creek locations. • Set poles and CCTV cameras, pull wire, terminate and test at both Turner Creek locations.		0505	SP	Construction	Shane Hacker	\$5,000,000.00					CEC	Midstate Traffic Control		
SP-69	Dynamic Message Signs (DMS) thru ODOT	ODOT	2022-2026	35328(05): Project SSP-299S(328)IT includes signs on the Turner at Chandler (EB), Stroud (WB), and the Kickapoo Spur (EB & WB). The project was awarded in July, 2023, to TLS Group, Inc. for construction and to Freese & Nichols for inspection. UPDATE 11/7: All Locations (EB Kickapoo / EB Chandler / WB Stroud / WB Kickapoo) o Setting, maintaining and removing traffic control as needed. o Installation of DMS support structure. o Installation of poles, cameras and DMS. o Pull and terminate wiring. Testing DMS Signs took place on 10/21/2024		0506	SP	Construction	Shane Hacker	\$5,000,000.00					Freese and Nichols	TLS Group		
SP-70	OK Monuments at Service Plazas	Olsson	2023	No redlines for this project. As-builts submitted 8/30; uploaded to Grooper 9/9; Final invoice received, project should be closed out	36463-04	7042	SP	Project complete	Shane Hacker		\$400,000.00	\$368,960.00	04	05-18-2023		Cantera Concrete Co. LLC	10-30-2023	04-15-2024
SP-72	Unused cash lanes left after AET conversion	Olsson	2025	After AET conversion, several cash only lanes have been abandoned. The SP-72 project aims to reopen the unused lanes that have a beneficial use. 21 post AET locations identified. 1st project (SP-72A) to include Wilshire NB Exit Ramp. New task order initiated with SP-72A: potential to close out the initial project, SP-72			SP	Project complete	Shane Hacker		\$300,000.00			11-21-2024				
SP-72A	Opening Unused cashlane at JKT Wilshire	Olsson	2025	Olsson is developing plans; installing 1 of OTA's stockpiled E-1 gantries (installed further upstream on off-ramp). UPDATE 11/7: The existing A-1 Gantry structure will remain and continue to be used for on-ramping traffic. All aspects of this project will be completed through Maintenance and State Wide Contracts - No letting is scheduled. Final plans are expected on 11/18.			SP	Final plans	Shane Hacker		\$300,000.00			11-21-2024				

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date	
SP-73	Sewer line replacement west of OTA's main OKC office; between OTA and MLK	Olsson	2024	Sewer line replacement west of OTA's main OKC office; between OTA and MLK; UPDATE: 11/7/24: Olsson is progressing toward final plans; OKC recommended minor changes to the plans. Bid Package is forthcoming after they make OKC's requested changes.		5108	SP	50% plans	Todd Gore ; Shane Hacker				04						
TOT										\$20,230,000.00	\$9,103,471.25	\$9,815,383.47							
4 - Emergency Repair - Turner (3 Project records)																			
T-ER-040	Emergency bridge repair 44.20	Olsson	2023	Bridge repair has been completed and project handed over to Engineering. No redlines and project is direct invoice. Ready for closeout.		2206	ER	Project complete	Kar Wei Tang			\$317,050.00							Built Right Construction
T-ER-041	Emergency Bridge Repair 31.30	Olsson	2024	As-built record drawing complete. Project ready for closeout.	36767(04)	2210	ER	Project complete	Kar Wei Tang		\$28,740.00			04-18-2024					
T-ER-042	Bridge Repair Br. 78.80 TPU	Olsson	2024	Bridge repair due to CMV fire. Bid opening November 14th. Awarding in December.	36938(04)		Bridge	50% plans	Kar Wei Tang										
TOT										\$0.00	\$28,740.00	\$317,050.00							
6 - ACCESS - Turner (3 Project records)																			
T-MC-107A-1	Pavement Reconstruction & Safety M.P. 197.26 - 200.29	MacArthur	2024	Stabilized subgrade and agg base ongoing within widening section.	35686(04)	9151	Roadway	Construction	Ladan Nelson	\$3,000,000.00	\$35,080,421.39				EST	Duit Const. Co.		03-11-2024	
T-MC-107A-2	Pavement Widening and Reconstruction MP 199.97-MP 203.07	MacArthur	2024	Agg Base ongoing. Asphalt paving to start to month with concrete paving to start in December.	35686(05)	9151	Roadway	Construction	Ladan Nelson	\$3,000,000.00	\$30,986,805.68				EST	Duit Const. Co.		03-11-2024	
T-MC-107B3	SH-66 Interchange	Garver	2024	Project is turned over to Toll for Testing and Intergration. EB on/off and WB off ramp to open on 12.18.24. WB on to follow in Summer 2025.	35686(06)	9151	Interchange	Construction	Ladan Nelson						EST	Duit Const. Co.		03-11-2024	
TOT										\$6,000,000.00	\$66,067,227.07	\$0.00							
TOT										\$553,858,358.00	\$608,801,740.90	\$329,625,345.86							