

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
1 - 5 Year CP - Cherokee (2 Project records)																			
CHT-MC-11	Positive Barrier MP 0-32	Teim Design	2023	Pre-construction conference was held 5/25/23 with work scheduled to begin 6/5/23. Staging area and slurry pit have been identified and approved. Original schedule of construction has been submitted.	35811(04)	1161	Cable barrier	Bid Phase		Jeff Garder		\$9,500,000.00	\$11,580,579.00			02-16-2023	Hudson Prince	Sherwood Const.	
SP-71C	Maintenance Facilities Upgrades	Guernsey	2026	Reviewing scope from Guernsey. OTA Maintenance is reviewing floor plans from JKT and Vinita As-Builts.	36520(06)		Maintenance facility	Engineering Report		Kar Wei Tang		\$3,500,000.00							
TOT												\$13,000,000.00	\$11,580,579.00	\$0.00					
1 - 5 Year CP - Cimarron (8 Project records)																			
C-MC-29	AET Conversion of the Cimarron Turnpike SH-99 / US 177/US 64/Spur	Cowan	2022	SH-99-PC paving ongoing (outside lanes/ramps) EB on ramp closed. US-177- outside lane reconstruction ongoing. Retaining walls ongoing US-64 civil work complete. Spur-inside lane/shoulder reconstruction ongoing.	35941(04)	8029	AET	Construction		Ladan Nelson		\$15,000,000.00	\$19,401,516.00	\$21,899,193.00		02-08-2022	Poe	Manhattan Road & Bridge	04-11-2022
C-MC-30	Bridge Rehabilitation, M.P. 22.5, US-64	CP&Y	2023	BNSF RR Agreement emailed, states that OTA will reconstruct slope wall within 270 days of being notified by BNSF of plans to construct future track(s). Final Plans uploaded to Projectwise 6/2/2023 Project is scheduled for 8/17/23 - Letting; 9/12/23 award;	35816(04)	2159	Bridge	Plans on Shelf		Shane Hacker		\$6,000,000.00	\$6,859,811.00			06-15-2023			
C-MC-31	Bridge Rehabilitation, M.P. 58.5, SH-48 and Bridge No. 58.13, M.P. 58.1	Aguirre & Fields	2020	Project is closed out. Redline as-builts turned in to Engineering on 4/27/23.		2160	Bridge	Construction		Jeff Garder		\$5,800,000.00	\$6,610,272.80	\$5,722,107.80	OTA/ODOT		Freese and Nichols	Sherwood Const., Inc.	01-20-2020
C-MC-33C	(C) Positive Barrier MP 20A to 28A	Garver	2021	Project closeout documents sent to Engineering for as-built drawings. As-builts uploaded to Fdrive	35815(04)		Cable barrier	As-Builts		Shane Hacker		\$3,840,000.00	\$4,501,577.36	\$4,954,027.00		01-11-2022	Benchmark	Manhattan Road & Bridge	03-28-2022
C-MC-34	Bridge Rehabilitation, Br. 48.58	MacArthur	2023	Plans uploaded to Projectwise; Awaiting BNSF Construction management agreement and BNSF contractors right of entry (C&C1)	35817(04)	2170	Bridge	Final plans		Shane Hacker		\$2,300,000.00	\$1,152,375.00			07-20-2023			

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
				Agreement; Letting - 7/20/23 ; Award - 8/1/23. Construction start will be delayed until after OSU football season concludes.															
C-MC-35	Br 25.74 (MP 25.74) Rehab	CEC	2024	Final plans to be put on shelf 99% plans received Project is in Projectwise & AASHTOWareProject. Plans submission in July 2023. 10/19/23 Letting; 11/7/23 Award.	35829(04)	2183	Bridge	Plans on Shelf		Shane Hacker		\$2,514,250.00	\$2,456,506.00						
C-MC-36	Bridge Rehabilitation Br. 32.97 (MP 32.9) over East Camp Creek	Consor Engineering Inc	2024	Design Year 2024; Scoping meeting 5/2/2023; revised scope and fee received 6/2/23			Bridge	Design solicitation		Shane Hacker		\$2,500,000.00							
C-MC-37	Shoulder and Guardrail Reconstruction MP 21-40	Aguirre & Fields	2025	Scoping meeting 5/5/2023; Scope and fee submitted 5/12/2023			shoulder and guardrail	Design solicitation		Shane Hacker		\$8,550,000.00							
TOT												\$46,504,250.00	\$40,982,058.16	\$32,575,327.80					
1 - 5 Year CP - Creek (3 Project records)																			
CKT-MC-23	Gantry Installations at 11th Street Interchange in advance of AET Conversion	Atkins	2022	Mandatorily Tied to C-MC-29 Project complete. Converted to cashless on 2.7.23.	35810(04)	8032	AET	Construction		Ladan Nelson		\$1,500,000.00	\$162,157.00			02-08-2022	Poe		
CKT-MC-23A	Signing Striping for AET through Maintenance (Statewide Contracts)		2022	Maintenance Division performing the Signing and Striping through statewide contracts			AET			Brad Manhalter ; Steve Allen ; Mike Collins						12-23-2022			
SP-71B	Maintenance Facilities Upgrade	Guernsey	2026	Reviewing scope from Guernsey. OTA Maintenance is reviewing floor plans from JKT and Vinita As-Builts.	36520(05)		Maintenance facility	Engineering Report		Kar Wei Tang		\$3,500,000.00							
TOT												\$5,000,000.00	\$162,157.00	\$0.00					
1 - 5 Year CP - HE Bailey (10 Project records)																			
HEB-MC-65A	(A) DBR/Grind MP 78-101	Atkins	2019	Final Estimate executed and project is closed out.		1272	DBR grind	Construction		Jeff Garder		\$5,175,000.00	\$11,376,694.00	\$13,764,012.61		11-21-2019	EST	Interstate Improvement Inc.	02-10-2020
HEB-MC-65B	(B1) - DBR Grind MP 62-78	Atkins	2022	Punch List is complete. Working on Final Quantities and FQCO.	JP 35818(04)		DBR grind	Construction		Jeff Garder		\$10,080,000.00	\$8,345,759.00	\$8,422,882.80		01-11-2022	Freese and Nichols	Emory Sapp	03-28-2022
HEB-MC-65C	(C) DBR/Grind MP 46-62	Atkins	2023	Project was awarded 5/2/23 to Interstate Improvements. Preconstruction conference will be held prior to the start of work.	JP 35316 (04)		DBR grind			Jeff Garder		\$9,920,000.00	\$10,086,068.04			04-20-2023	Freese and Nichols	Interstate Improvement Inc.	
HEB-MC-65D	(D) DBR/Grind MP 17.8-30.4	Atkins	2024	Plans on shelf; 100% PSE due 8/4/2023; Letting 10/19/23; Award 11/7/223	JP 35317 (04)		DBR grind	Plans on Shelf		Shane Hacker		\$7,812,000.00	\$7,733,221.10						

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
HEB-MC-65E	(E) DBR/Grind MP 5.3-17.8	Atkins	2024	Plans on shelf	JP 35318 (04)		DBR grind	Plans on Shelf		Shane Hacker		\$7,750,000.00	\$7,124,281.00						
HEB-MC-66	Shoulder & Guardrail Reconstruction MP 5-20	Freese & Nichols	2024	99% Plans on shelf. 100% Plans submission due 9/1/23; Letting 11/16/23; Award 12/12/23	JP 35838(04)	1276	shoulder and guardrail	Final plans		Shane Hacker		\$4,500,000.00	\$5,745,150.00		Reserve Maintenance				
HEB-MC-67A	AET Conversion of the HE Bailey Turnpike	Olsson	2021	Final Estimate executed and project is closed out. Awaiting final as-built submittal.		8030	AET	Construction		Jeff Garder		\$5,400,000.00	\$4,095,181.70	\$7,429,764.15	Reserve Maintenance	07-13-2021	Atkins	Haskell Lemon	09-13-2021
HEB-MC-67B	Walters Bridge rehabilitation, incl CD roads and other post AET infrastructure	Olsson	2022	Work is complete and AET conversion complete at the Norman Spur and Newcastle. Walters- Demolition of the SH-5 bridge is underway and preparation for substructure repair is ongoing. This projects is ahead of schedule and near 65% complete. Set for a November completion.	JP 35344 (04)	8030	AET	Construction		Jeff Garder		\$7,500,000.00	\$15,069,137.53	\$17,123,471.71	Reserve Maintenance	06-14-2022		Duit Const. Co.	
HEB-MC-68	BR 7.73A (Sara Road) Reconstruction joint Count Project	CEC	2024	ODOT (Local Government) is administering the design contract.	33552(04)		Bridge	30% Plans		Shane Hacker		\$1,500,000.00							
HEB-MC-69	Shoulder and Guardrail Reconstruction MP62-78 & 20-30 (extents may change)		2025 & 2026	Project extents may change to address increasing posted speed limit.			shoulder and guardrail	Design solicitation		Shane Hacker		\$15,600,000.00							
TOT												\$75,237,000.00	\$69,575,492.37	\$46,740,131.27					
1 - 5 Year CP - Indian Nation (21 Project records)																			
IN-MC-53B	Pavement Reconstruction, Northbound M.P. 96.00 - 104.00	Atkins	2026	Final plans on shelf. Revised estimate 12-8-21 \$14.6m NB pavement has been deteriorating and project may need to move up in priority.		1237	Roadway	Plans on Shelf		Ed Dihrberg		\$10,500,000.00	\$14,662,888.00						
IN-MC-62C	(C) Cable Barrier MP 75.25-87.83	EST	2021	Final Estimate processing. Project closeout to follow.		1279	Cable barrier	Construction		Ladan Nelson		\$6,300,000.00	\$9,953,200.00	\$5,315,473.76		03-30-2021	Benchmark	Interstate Highway Const. Inc.	08-02-2021
IN-MC-62D	(D) DBR/Grind MP 30-52	EST	2024	99% Plans Received. Plans on the shelf. Need to schedule round robin review. Project is in PW and AWP. November let/December award.	35820(04)		DBR grind	Plans on Shelf		Ed Dihrberg		\$13,200,000.00	\$13,905,114.00			11-16-2023			
IN-MC-62E	(E) Cable Barrier MP 0-16	EST	2022	Construction complete. Residency audit ongoing.	35313(04)		Cable barrier	Construction		Ladan Nelson		\$7,680,000.00	\$8,344,268.00	\$10,445,219.50		08-09-2022		Built Right Construction	
IN-MC-62F	(F) DBR/Grind MP 52-70	EST	2023	99% plans delivered 7-22-21. Round robin review needed. Plans to be submitted to ODOT July 2023.	35826(04)		DBR grind	Plans on Shelf		Ed Dihrberg		\$11,160,000.00	\$12,437,814.00			09-21-2023			

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
				September let/October award.															
IN-MC-62G	(G) Cable Barrier MP 16-34	EST	2023	Final plans submitted to OE on 6/2/23. August let/September award.	35821(04)		Cable barrier	75% Plans		Ed Dihrborg		\$14,000,000.00	\$11,267,651.00			08-17-2023			
IN-MC-62H	(H) Cable Barrier MP 52-70	EST	2024	Capital Plan project for 2024. Project is in PW and AWP	35827(04)		Cable barrier	50% plans		Ed Dihrborg		\$7,560,000.00	\$6,049,337.00						
IN-MC-64	Pavement Rehabilitation, MP 0 - 10	Garver	2022	Final estimate processing.	35819(04)	1262	Roadway	Construction		Ladan Nelson		\$5,800,000.00	\$6,793,723.00	\$6,241,190.81		02-08-2022		Overland	04-11-2022
IN-MC-65	Bridge Rehabilitation 66.37 (MP 37.8)	W2M	2022	Final estimate processing.	35830(04)	2177	Bridge	Construction		Ladan Nelson		\$2,500,000.00	\$3,480,210.00	\$4,007,075.00		11-06-2021	EST	B&B Construction	04-04-2022
IN-MC-66	AET Indian Nation	Atkins	2023	Project advertised 5/18/23. Designer working on revisions - deadline for submittal is 6/9/23. June let/July award.	35822(04)	8033	AET	Final plans		Ed Dihrborg		\$13,500,000.00	\$19,265,542.73			05-18-2023			
IN-MC-67	BR 64.49 MP 39.5 Rehab	Tetra Tech	2023	Pre-construction conference was held on 4/20/23. Due to an accident in the steel mill that was supplying beams, the start date has been pushed back to Monday June 12th, 2023.	35831(04)	2182	Bridge	Construction		Jeff Garder		\$2,500,000.00	\$3,000,151.00			01-19-2023	CEC	B&B Construction	
IN-MC-68	Br 49.06 MP 54.95 Rehab & BR 50.5 MP 53.5	EST	2024	90% plan review meeting held February 7, 2023. Tentatively plan to submit to ODOT Office Engineer September 2023. November let/December award.	35832(04)	2186	Bridge	90% plans		Ed Dihrborg		\$5,000,000.00	\$5,511,638.00			11-16-2023			
IN-MC-70A	Pavement Rehabilitation MP 10-20	CP&Y	2022	Final estimate processing. Tied project to MC-64.	35834(04)	1288	Pavement Rehab	Construction		Ladan Nelson		\$6,000,000.00	\$6,111,887.00	\$5,724,334.34		02-08-2022	Olsson	Overland	04-11-2022
IN-MC-70B	Pavement Rehabilitation MP 20-30	CP&Y	2023	APAC to start work on June 12th, 2023.	35834(04)	1277	Pavement Rehab	Construction		Ladan Nelson		\$6,000,000.00	\$10,531,522.00			02-16-2023	CEC	APAC Central	
IN-MC-71A	Shoulder and Guardrail Reconstruction MP 32-45	Mbroh	2025	OTA awaiting modified scope and fee.	36524(04)		shoulder and guardrail	scope and fee		Ed Dihrborg		\$7,800,000.00							
IN-MC-71B	Shoulder and Guardrail Reconstruction MP 45-62	Mbroh	2026	OTA awaiting modified scope and fee.	36524(05)		shoulder and guardrail	scope and fee		Ed Dihrborg		\$8,000,000.00							
IN-MC-72A	Bridge Rehabilitation Br. 15.83 (MP 88.17)	Rhombic	2025	OTA reviewing preliminary scope and fee.	36525(04)		Bridge	scope and fee		Ed Dihrborg		\$3,900,000.00							
IN-MC-72B	Bridge Rehabilitation Br. 40.84 (MP 63.10)	Rhombic	2025	OTA reviewing preliminary scope and fee.	36525(05)		Bridge	scope and fee		Ed Dihrborg		\$3,500,000.00							
IN-MC-73	Bridge Rehabilitation	W2M	2025	Negotiated fee needs to be sent to Board	36526(04)		Bridge	scope and fee		Ed Dihrborg		\$3,700,000.00							

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
	Br. 91.02 (MP 13.35)			for approval.															
ITB 2023-002	Overhead Sign Structure Gantries	Atkins	2023	Shop drawings and engineering calculations approved. As of 5/30/23, procuring material.			AET	Fabricating		Ed Dihrberg			\$981,720.00	\$694,020.00		02-21-2023		Metal Pros	04-06-2023
ITB 2023-003	Precast Buildings for Toll Equipment	Atkins	2023	Buildings 50% complete as of 5/25/23. Fabricator expects to be able to deliver buildings in mid-July.			AET	Fabricating		Ed Dihrberg			\$225,000.00	\$236,079.00		02-21-2023		Thermobond	04-06-2023
TOT												\$138,600,000.00	\$132,521,665.73	\$32,663,392.41					
1 - 5 Year CP - Kilpatrick (3 Project records)																			
JKT-MC-11	Sara Road Widening between SH-152 & SW 29th Street	Teim Design	2020	Surface asphalt is being laid at the South of the project and base asphalt at the Intersection of 59th. City of OKC waterline work is complete. Tentative completion of August 2023. Work is nearly 85% complete.		1247	Roadway	Construction		Jeff Garder		\$6,000,000.00	\$17,111,201.02	\$19,391,244.77	OTA, City of Mustang, & City of Oklahoma City	08-10-2021	Benchmark	Allen/Shell	09-27-2021
JKT-MC-12	Maintenance Building	Cowan	2020	Project in Audit. FQCO to follow.		5104	Maintenance facility	Construction		Ladan Nelson		\$2,500,000.00	\$3,007,024.15			11-17-2020	Poe	WL McNatt	11-16-2021
JKT-MC-15	Memorial Road and Lake Hefner Parkway Intersection Modifications	Olsson	2022	Project is substantially complete as of March 31, 2023. Final Inspection was held and all exceptions taken care of. Final NOT work is being completed. The intersection is fully open to traffic and operational.	JP 33885 (04)		Interchange	Construction		Jeff Garder		\$3,000,000.00	\$3,513,335.00	\$4,462,676.81		03-15-2022	Freese and Nichols	Allen/Shell	08-01-2022
TOT												\$11,500,000.00	\$23,631,560.17	\$23,853,921.58					
1 - 5 Year CP - Muskogee (8 Project records)																			
MU-MC-46B	Rehabilitate Outside Shoulder, MP 37-56	Guernsey	2025	Final-99% plans received. Maintenance yard paving to be added to project. Plans on shelf- 2025 project.	35835(04)		Shoulder	Plans on Shelf		Ed Dihrberg		\$8,400,000.00	\$9,709,000.00						
MU-MC-48	Coweta Interchange MP 7 (Joint ODOT Project)	Poe	2025	Project to administered by ODOT in full.	33806(04)		Interchange	Engineering Report		Ed Dihrberg		\$7,500,000.00							
MU-MC-49	AET Muskogee	Garver	2022	SH-51 ramps (Area 1)- Gantry footings complete. Ramp C and D gantries onsite. US-69 (Area 2)- No work. Mainline south (Area 3)-Gantry /building footings ongoing. Traffic switch to outside lanes 6.12.23. Gantry to arrive this week.	35312(04)	8031	AET	Construction		Ladan Nelson		\$4,000,000.00	\$6,162,855.00			01-19-2023		Duit Const. Co.	
MU-MC-50	Muskogee Turnpike TPO			Port Authority administered project			Other	Construction		Ed Dihrberg					Port is paying 100%				

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
	32.78 over Port of Muskogee RR			to add a new track under the Turnpike. Soil nail wall construction complete. Track work under the OTA bridge expected to be completed in the summer/fall timeframe.															
MU-MC-51A	DBR/Diamond Grind PM 37-56	Atkins	2024	Fee approved - reviewing contract provisions with General Counsel.	36527(04)		DBR grind	scope and fee		Ed Dihrberg		\$12,350,000.00							
MU-MC-51B	DBR/Diamond Grind MP 19-29	Atkins	2026	Fee approved - reviewing contract provisions with General Counsel.	36527(05)		DBR grind	scope and fee		Ed Dihrberg		\$6,500,000.00							
MU-MC-52	Bridge Rehabilitation Br 41.16 (MP 41.6)	Jacobs	2025	In the process of getting the contract signed.	336528(04)		Bridge	scope and fee		Ed Dihrberg		\$3,900,000.00							
MU-MC-53	Pavement Rehabilitation MP 12-19	EST	2025	Consultant selected	36529(04)		Pavement Rehab	scope and fee		Ed Dihrberg		\$24,500,000.00							
TOT												\$67,150,000.00	\$15,871,855.00	\$0.00					
1 - 5 Year CP - Turner (11 Project records)																			
ITB 2023-006	Overhead Sign Structures for Turner Turnpike	HNTB	2023	Engineer completed shop drawing review. Gantries are in fabrication now with Midstate.			Other	Construction		Kar Wei Tang			\$520,000.00	\$552,470.00		03-21-2023			
SP-71A	Maintenance Facilities Upgrade	Guernsey	2025	Reviewing scope from Guernsey. OTA Maintenance is reviewing floor plans from JKT and Vinita As-Built.	36520(04)		Maintenance facility	Engineering Report		Kar Wei Tang		\$2,000,000.00							
T-MC-128A	Turner Turnpike Chandler Service Plaza	Olsson	2018	Project complete		7040	Service plaza	As-Built		Wade Piersall ; Ladan Nelson		\$9,000,000.00	\$12,389,775.61	\$11,757,000.00		10-11-2018	Benchmark	Becco Contractors	03-11-2019
T-MC-128B	Turner Turnpike Stroud Service Plaza	Olsson	2022	EzGo/McDonalds have submitted floor plan to Love's for review. Olsson is working on separating out this project into B and C. Met with representatives from Love's to discuss demise area and layout.	35309(04)	7038	Service plaza	Final plans		Kar Wei Tang		\$28,000,000.00	\$35,664,761.59		General Fund	05-18-2023			
T-MC-128C	Turner Turnpike Stroud Service Plaza	Olsson	2022	The C project - covers the frontage road, bridge and retaining wall. Final comments to plans today 6/5. Working on final submission Aug let/Sept award.	35309(05)		Bridge	Final plans		Kar Wei Tang			\$6,600,000.00			08-17-2023			
T-MC-131	Bridge Replacement, Bridge No. 22.10 (Joint ODOT Project)	CEC	2022	Revision to be made to the local county detour road. CEC to make revisions. Review meeting to follow up. 404 permit submitted. Response letter to County Commissioners sent. Waiting for response T. August 23	35308(04)	2148	Bridge	90% plans		Kar Wei Tang		\$28,000,000.00	\$30,619,577.86		Reserve Maintenance	04-20-2023			

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
				let/September 23 award															
T-MC-135	Pavement Rehabilitation, M.P. 137.00 - 146.00	Path	2020	Requested for As Builts from Jonathan @ Halff		1253	Roadway	As-Builts		Kar Wei Tang		\$5,400,000.00	\$5,662,915.45	\$4,666,900.00		02-12-2020	SRB	Silver Star	06-01-2020
T-MC-137	Asphalt Pavement Rehabilitation, MP 184-189 including Stroud Maintenance Yard overlay	SRB	2021	Redlines sent over to engineering. Redlines received and have been sent over to Greg Allen from SRB.		1275	Roadway	As-Builts		Kar Wei Tang ; Ladan Nelson		\$3,000,000.00	\$3,548,452.55	\$3,941,474.65		03-16-2021	Tetra Tech	Cummins Const.	06-07-2021
T-MC-139	Asphalt Pavement Rehabilitation MP 179-184	Halff	2022	Project complete	35812(04)	1280	Roadway	As-Builts		Kar Wei Tang		\$3,500,000.00	\$2,995,303.34	\$3,944,934.25	Reserve Maintenance	04-12-2022			07-05-2022
T-MC-140	Asphalt Pavement Rehabilitation MP 189-197	MacArthur	2024	Project on hold 50% plan review pending Maintenance indicated handling this section until ACCESS widening occurs	35836(04)	1282	Roadway	50% plans		Kar Wei Tang		\$5,200,000.00	\$4,826,467.00						
T-MC-141	Chandler Bridge 31.30 Improvements	Olsson	2023	Currently in design stage.	36541(04)		Bridge	90% plans		Kar Wei Tang									
TOT												\$84,100,000.00	\$102,827,253.40	\$24,862,778.90					
1 - 5 Year CP - Will Rogers (11 Project records)																			
WR-MC-124	Bridge Replacement, 47.56 7th Street OIA, Cherokee Nation, Craig County	Guy Eng.	2022	NS 4410 Road work ongoing. Will Rogers traffic is normalized. Existing bridge is fully demolished. Work is on/ahead of schedule. Anticipated substantial completion in the next couple weeks.	28525(04)	2141	Bridge	Construction		Jeff Garder		\$3,000,000.00	\$6,829,300.00	\$8,671,082.94	General Fund	04-12-2022	Craig & Keithline	Sherwood	09-06-2022
WR-MC-131	SH-20 Flint Road Interchange	MKEC	2022	Work started on 3/6/23. Currently grading and stripping topsoil on the East side of the project towards Flint Road. Installing drainage structures and constructing the West bridge header. All drilled shafts are complete and abutment piling scheduled to begin 6/6/23.	35311(04)	1249	Interchange	Construction		Jeff Garder		\$16,000,000.00	\$17,715,301.00		Reserve Maintenance	10-20-2022	Garver	Sherwood Const.	
WR-MC-131A	Flint Road-County Portion	MKEC	2022	Work started on 3/6/23. Currently grading and stripping topsoil on the East side of the project towards Flint Road. Installing drainage structures and constructing the West bridge header. All drilled shafts are complete and abutment piling scheduled to begin 6/6/23.	35311(05)		Roadway	Construction		Jeff Garder			\$1,296,375.00			10-20-2022	Garver	Sherwood Const.	
WR-MC-137	Pavement Rehabilitation,	Craig & Keithline	2021	Record drawings received from		1257	Roadway	As-Builts		Ed Dihrberg		\$5,000,000.00	\$3,426,671.79			11-17-2020	Garver	Emory Sapp	04-30-2020

	MP 307-06 on 307/00 & Arton Interchange	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
WR-MC-138	Asphalt Pavement Rehabilitation MP-265-270	MKEC	2023	Median wall repair ongoing. Mill and fill to start 6.5.23.	35813(04)	1283	Roadway	Construction		Ladan Nelson		\$3,500,000.00	\$4,895,161.00		Reserve Maintenance	01-19-2023		Robinson Construction	
WR-MC-139	Asphalt Pavement Rehabilitation MP 325-329	Teim Design	2024	Plans on the shelf. Need to schedule round robin review. Project is in PW and AWP. November let/December award.	35814(04)	1284	Roadway	Plans on Shelf		Ed Dihrberg		\$2,800,000.00	\$4,745,402.00		Reserve Maintenance	11-16-2023		N/A	
WR-MC-140	Asphalt Pavement Rehabilitation MP 260-265.1	Craig & Keithline	2024	Plans on the shelf. Need to schedule round robin review. Project is in PW and AWP. December let/January award.	35828(04)	1282	Roadway	Plans on Shelf		Ed Dihrberg		\$3,500,000.00	\$3,843,139.00		Reserve Maintenance	12-21-2023			
WR-MC-141	Asphalt Pavement Rehabilitation MP 298.2-302	Olsson	2022	Final estimate and request for record drawings sent to designer 6/1/23.			Roadway	Construction		Ed Dihrberg		\$3,800,000.00	\$1,390,127.00	\$2,233,322.45		02-08-2022	Craig & Keithline	APAC Central	06-13-2022
WR-MC-142	SH69A-SH-10 & Miami Exit intersections	Poe	2022	Construction started January 2023. The SW quadrant intersection widening at SH-10 and the exit ramp is complete. Widening is moving to the NW quadrant of the SH-69A/SH-10 intersection and paving work down Industrial Parkway. Grading behind back of curb is being complete as well. Work is progressing well with an anticipated completion in the middle of August. This project is administered by ODOT.	32698(04)		Pavement Rehab	Construction		Jeff Garder						08-23-2022			
WR-MC-143	Pavement Rehab MP 307-312	Olsson	2023	Project was awarded April 4th to APAC. Pre-construction meeting will be scheduled prior to work start.	JP 36429(04)		Pavement Rehab	Bid Phase		Jeff Garder		\$3,000,000.00	\$3,885,072.00			03-16-2023	Craig & Keithline	APAC Central	
WR-MC-144	Pavement Rehabilitation MP 290-298	Tetra Tech	2026	OTA reviewing preliminary scope and fee.	36530(04)		Pavement Rehab	scope and fee		Ed Dihrberg		\$13,600,000.00							
TOT												\$54,200,000.00	\$48,026,548.79	\$10,904,405.39					
2 - Special Project - Special Project (5 Project records)																			
SP-62	AET Chickasaw, Cherokee & Kickapoo	HNTB	2022	Kickapoo-Maintenance completed Cherokee-concrete work is completed. Chickasaw-complete/	35952(04)	8034	AET	Final plans		Brad Manhalter ; Kar Wei Tang ; Mike Collins ; Troy Nelson		\$453,000.00	\$428,000.00						
SP-63A	AET Turner	HNTB	2023	SP-63A (Turner) - July 23 Let/August 23 Award. Submission has been completed.	35954(04)	8035	AET	90% plans		Brad Manhalter ; Kar Wei Tang		\$6,000,000.00	\$4,629,243.79		Reserve Maintenance				
SP-63B	AET Will Rogers	HNTB	2023	SP-63B(Will Rogers) - August Let/Sept Award. Working towards submission.	35954(05)		AET	90% plans		Kar Wei Tang			\$3,469,224.80						

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
				Designer to finalize all revisions.															
SP-68	Cameras thru ODOT	ODOT	2022-2026	Projects administered, designed, let, and inspected by ODOT. First project let by ODOT in October 2021, JP 35386(04)		0505	SP			Brad Manhalter ; Darian Butler ; Randy Jones ; Kar Wei Tang		\$5,000,000.00					CEC	Midstate Traffic Control	
SP-69	Dynamic Message Signs (DMS) thru ODOT	ODOT	2022-2026	Projects administered, designed, let, and inspected by ODOT.		0506	SP			Brad Manhalter ; Darian Butler ; Randy Jones ; Kar Wei Tang		\$5,000,000.00							
TOT												\$16,453,000.00	\$8,526,468.59	\$0.00					
2 - Special Project - Various (1 Project)																			
SP-70	OK Monuments at Service Plazas	Olsson	2023	Final plans submitted 6/1/23 - re-evaluating cost estimate; minor note modifications to be added and uploaded to PW.			SP	50% plans		Shane Hacker			\$400,000.00			05-18-2023			
TOT												\$0.00	\$400,000.00	\$0.00					
3 - Driving Forward/Bond - Gilcrease (2 Project records)																			
GCT-2500	Gilcrease Turnpike	Garver		Punchlist items ongoing.		8121	Driving Forward	Construction		Wade Piersall			\$230,737,000.00				EST	Gilcrease Constructors	02-01-2020
GCT-2500RW	Right-of-Way for the Gilcrease Turnpike	Universal Field Services, Inc.		NTP May 2017			Driving Forward	Construction		Todd Gore									
TOT												\$0.00	\$230,737,000.00	\$0.00					
3 - Driving Forward/Bond - HE Bailey (2 Project records)																			
HEB-MC-59	Relocation of Chickasha Toll Plaza to M.P. 66.00 from 78.50	Atkins	2016	Final/project complete as of 2019		9141	Driving Forward	As-Builts	✔	TJ Dill		\$9,000,000.00		\$14,763,659.27		05-16-2020	CEC	Duit/TTK JV	08-22-2016
HEB-MC-61	Pavement Reconstruction, SH-4, M.P. 99.00 - 107.00	Triad		As-builts submitted and on file		9142	Driving Forward	As-Builts	✔	Shane Hacker		\$19,000,000.00		\$17,012,672.54		05-16-2020	Atkins	Duit/TTK JV	08-01-2016
TOT												\$28,000,000.00	\$0.00	\$31,776,331.81					
3 - Driving Forward/Bond - Kickapoo (23 Project records)																			
EOC-2400 RW	Eastern Oklahoma County	Smith Roberts Land Services		In Progress		9101	Driving Forward	Construction	✔	Poe		\$25,266,000.00							
EOC-2400 RW	Eastern Oklahoma County	Pinnacle		In Progress		9101	Driving Forward	Construction	✔	Poe									
EOC-2400 RW	Eastern Oklahoma County	Universal		In Progress		9101	Driving Forward	Construction	✔	Poe									
EOC-2421	Maintenance Facility	Atkins	2020	The FQCO has been board approved and submitted for signatures in EPPs. All this is left is submitting the Final Estimate for project close-out.		9186	Driving Forward	Construction		Jeff Garder			\$2,000,000.00	\$2,748,795.53	BOND	06-09-2020	Olsson	Treas Construction	09-02-2020

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
EOC-2431, 2432 & 2433A	EOC Grading, 6.2 mile, Luther Road to NE 23rd Interchange	CEC, MKEC & MacArthur		Project complete. NOT was granted by ODEQ. Pending claim.	9171		Driving Forward	Construction	✔	Jeff Garder			\$12,671,450.61	\$9,697,339.13		04-05-2018	Benchmark	Kolb Grading	09-10-2018
EOC-2433B & 2434A	EOC Grading, 4.5 mile, River to Britton	MacArthur & EST		As built's to Engr 2-24-21. Project closed out.	9171		Driving Forward	Construction	✔	Jeff Garder			\$15,754,531.96	\$11,924,065.53		03-01-2018	Garver	Emory Sapp	07-23-2018
EOC-2434B & 2435	EOC Grading, 5.2 mile, Britton to just south of NE 164th	EST & Olsson		Redlines have been submitted to designer. As Built requested from Designers in 6/7/2022. Project closed out.	9171		Driving Forward	As-Built's	✔	Kar Wei Tang ; Jeff Garder			\$21,549,893.00	\$13,965,806.35		01-11-2018	Tetra Tech	Bob Bergkamp	07-09-2018
EOC-2441A	EOC Bridges, South	CEC		Project closed out. As built's to Engr 2-24-21.	9171		Driving Forward	Construction	✔	Jeff Garder			\$22,303,943.70	\$17,003,116.37		02-08-2018	Benchmark	Sherwood	07-23-2018
EOC-2442A	EOC Bridges, mid-South	MKEC		As-built's to MKEC 12-4-20 As built archived to record drawing folder. Project closed out on 12/22/19.	9171		Driving Forward	As-Built's	✔	Kar Wei Tang			\$9,834,166.10	\$6,868,155.42		02-01-2018	Benchmark	Manhattan	07-09-2018
EOC-2442B	EOC Bridges, mid-South	MKEC		As built's to Engr 2-24-21. NOT obtained on 9/28/22. Final Estimate submitted for signatures.	9171		Driving Forward	Construction	✔	Jeff Garder			\$11,484,553.87	\$10,607,211.00		07-12-2018	CEC	Frontier Bridge	02-18-2019
EOC-2443A	EOC Bridges, Center	MacArthur		Project closed out on 3/21/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$11,111,760.79	\$9,509,465.00		06-07-2018	Garver	Haskell Lemon	02-18-2019
EOC-2443B	EOC Bridges, North Canadian River	MacArthur		Project closed out on 9/14/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$12,000,000.00	\$16,355,590.18		03-07-2019	CEC	Manhattan	05-06-2019
EOC-2444A	EOC Bridges, mid-North	EST		Project closed out on 10/28/21. Redlines provided to Engineering	9171		Driving Forward	Construction	✔	Jeff Garder			\$18,806,908.82	\$12,775,000.00		12-14-2017	Tetra Tech	Manhattan	07-23-2018
EOC-2444B	EOC Standalone Bridges at Britton			Project closed out on 9/1/21.	9180		Driving Forward	Construction	✔	Jeff Garder			\$2,967,433.55	\$2,136,408.25		05-03-2018	Tetra Tech	Sewell Bros	10-15-2018
EOC-2445A	EOC Bridges, North	Olsson		Project closed out on 8/22/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$14,357,617.18	\$12,229,316.95		04-12-2018	Tetra Tech	Treas Construction	08-27-2018
EOC-2451, 2452 & 2453A	EOC Surfacing, 6.2 mile, Luther Road to NE 23rd Interchange	CEC, MKEC & MacArthur		NOT has been granted by DEQ on 1/5/23. Working towards agreeance of quantities.	9171		Driving Forward	Construction	✔	Jeff Garder			\$27,000,000.00	\$39,564,832.52		04-16-2019	Benchmark	Campbell Const.	09-03-2019
EOC-2453B & 2454A	EOC Surfacing, 4.5 mile, River to Britton	MacArthur & EST		Project closed out on 11/14/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$23,000,000.00	\$19,042,494.47		12-13-2018	Garver	Campbell Const.	04-01-2019
EOC-2454B & 2455	EOC Surfacing, 5.2 mile, Britton to just south of NE 164th	EST & Olsson		Project closed out on 7/21/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$35,920,861.11	\$36,228,228.00		10-11-2018	Tetra Tech	Haskell Lemon	01-28-2019
EOC-2461	EOC Interchange I-40	CEC		Project closed out on 6/24/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$54,884,778.78	\$51,203,425.00		03-08-2018	Benchmark	Duit Const. Co.	11-26-2018
EOC-2463	EOC Interchange, SH-62/23rd St	MacArthur		Working on FQCO. Pending agreement between Allen and Kolb.	9171		Driving Forward	Construction	✔	Jeff Garder			\$23,562,047.46	\$20,360,687.61		05-10-2018	CEC	Allen / Markwell	11-05-2018
EOC-2465	EOC Interchange, Turner (I-44)	Olsson		Project closed out on 11/14/22.	9171		Driving Forward	Construction	✔	Jeff Garder			\$19,987,576.92	\$17,602,471.38		10-11-2017	Tetra Tech	Manhattan	01-15-2018
EOC-2474	EOC Tolling	Atkins		Tolling split into surfacing contracts	9171		Driving Forward	Construction	✔	Wade Piersall			\$24,000,000.00				N/A	N/A	

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
EOC-2490	EOC Barrier	Poe	2020	Project closed out on 6/7/22.		9178	Driving Forward	Construction	✔	Jeff Garder			\$1,666,435.60	\$1,180,676.00		01-07-2020	CEC	Midstate Traffic Control	
TOT												\$25,266,000.00	\$364,863,959.45	\$311,003,084.69					
3 - Driving Forward/Bond - Kilpatrick (7 Project records)																			
JKT-2300 RW	ROW Acquisition Only, 7 Mile Corridor, SW Kilpatrick Extension	Coates Field Services		Working on archiving RW and Surplus Property		9101	Driving Forward	Construction	✔	Todd Gore		\$6,500,000.00							
JKT-2341A	SW Kilpatrick Extension, Morgan Road Interchange	Triad	2018	FQCO is Board approved and Final Estimate is being submitted.		9161	Driving Forward	Construction	✔	Jeff Garder		\$97,408,600.00	\$33,776,738.94	\$28,561,261.28		12-07-2017	CEC	Duit	
JKT-2341B	SW Kilpatrick Extension, SH-152 Interchange	Triad	2018	FQCO is Board approved and Final Estimate is being submitted.		9162	Driving Forward	Construction	✔	Jeff Garder			\$54,733,412.67	\$48,581,110.18		11-07-2017	CEC	Duit	01-15-2018
JKT-2343A	SW Kilpatrick Extension, I-40 Interchange	CP&Y	2018	Settled Claim. Final Quantities agreed on, soon to move to OTA Audit.		9161	Driving Forward	Construction	✔	Jeff Garder			\$50,803,315.65	\$45,740,098.18		10-16-2017	Atkins	Duit	01-08-2018
JKT-2343B	SW Kilpatrick Extension, SW 29th Interchange	CP&Y	2018	Settled Claim. Currently working on Final Quantities to move to OTA Audit.		9162	Driving Forward	Construction	✔	Jeff Garder		\$77,408,600.00	\$34,542,664.15	\$31,403,524.58		01-05-2018	Atkins	Duit	
JKT-2344	Bridge Rehabilitation North Canadian River Bridges and Overflow Bridges	EST	2018	Project closed out on 6/24/22.			Driving Forward	Construction	✔	Jeff Garder			\$48,682,307.74	\$55,000,000.00		09-19-2018	Atkins	Manhattan Road & Bridge	10-29-2018
JKT-2371	SW Loop Interchange, Tolling	Atkins	2018	As-builts		9163	Driving Forward	As-Builts	✔	Kar Wei Tang			\$9,229,983.71	\$10,826,005.64		01-10-2019	Poe	Sherwood	03-04-2019
TOT												\$181,317,200.00	\$231,768,422.86	\$220,111,999.86					
3 - Driving Forward/Bond - Muskogee (2 Project records)																			
MU-MC-42	Pavement Reconstruction, M.P. 0-9.5	Craig & Keithline	2016	As-builts		9131	Driving Forward	As-Builts	✔	Ed Dihrberg		\$31,500,000.00	\$33,540,580.90	\$28,816,024.43		03-07-2016	Benchmark	Koss	05-31-2016
MU-MC-43	Toll Plaza Modernization, Coweta	Cowan	2016	As-builts package received from Poe/Cowan. Reviewing package. As Builts copied to the Record Drawing file.		9132	Driving Forward	As-Builts	✔	Ed Dihrberg		\$12,000,000.00	\$12,054,371.50	\$12,151,480.08		05-10-2016	EST	Crossland	08-01-2016
TOT												\$43,500,000.00	\$45,594,952.40	\$40,967,504.51					
3 - Driving Forward/Bond - Turner (14 Project records)																			
ITB 2017-001	Clearing and Fencing on the Turner		2017	As-builts and final estimate received On-going resource thru SP 59			Driving Forward	As-Builts	✔	TJ Dill ; Kar Wei Tang		\$633,825.60		\$613,825.60			Cox	Sherwood	04-10-2017
T-MC-107A & B1	Pavement Reconstruction & Safety M.P. 202.5 - 207.30	Garver	2017	Plans and Quantities Archived		9152	Driving Forward	As-Builts	✔				\$56,939,911.70	\$47,886,831.42		05-11-2017	EST	Sherwood	08-08-2017
T-MC-107A RW	ROW Acquisition Only, M.P. 196.00 - 222.00	Meshek		Acquisition in process		9101	Driving Forward	Construction	✔	Todd Gore									

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
T-MC-107A-1	Pavement Reconstruction & Safety M.P. 197.26 - 200.29	MacArthur	2024	95% Plans 3/30/22 RoW acquisitions in progress		9151	Driving Forward	Construction	✔	Todd Gore ; Kar Wei Tang		\$3,000,000.00	\$35,080,421.39						
T-MC-107A-2	Pavement Widening and Reconstruction MP 199.97-MP 203.07	MacArthur	2024	95% Plans 3/30/22 RoW Acquisitions in Progress		9151	Driving Forward	Construction	✔	Todd Gore ; Kar Wei Tang		\$3,000,000.00	\$30,986,805.68						
T-MC-107B2	Pavement Reconstruction & Safety M.P. 207.30 - 210.00	Garver	2017	Plans and Quantities Archived		9152	Driving Forward	As-Builts	✔	Todd Gore			\$36,582,194.50	\$27,193,505.86		04-18-2017	EST	Sherwood	08-08-2017
T-MC-107C&D RW	ROW Acquisition Only, M.P. 210.00 - 222.00	Universal		Complete		9101	Driving Forward	Construction	✔	Todd Gore									
T-MC-107C1	Pavement Reconstruction & Safety M.P. 210.00 - 213.00	Benham	2017	Project closed out. Awaiting redline drawings.		9153	Driving Forward	Construction	✔	Jeff Garder		\$120,000,000.00	\$43,428,444.55	\$32,574,696.57		06-16-2017	EST	Duit	10-02-2017
T-MC-107C2	Grade, Drainage, Paving & Bridge TPU 78.8, M.P. 214.3, W 111th Ave. S.	Benham	2018	As-builts		9153	Driving Forward	As-Builts	✔	Kar Wei Tang			\$3,582,535.20	\$2,210,000.00		07-27-2017	Atkins	Manhattan Road & Bridge	09-18-2017
T-MC-107C3	Pavement Reconstruction & Safety M.P. 213.00 - 218.00	Benham	2018	Project closed out.		9153	Driving Forward	Construction	✔	Jeff Garder			\$56,000,000.00	\$45,126,507.43		10-11-2017	Atkins	Sherwood	01-08-2018
T-MC-107D1	Pavement Reconstruction & Safety, M.P. 218.00 - 222.00	EST	2019	Resident audit ongoing. FQCO to follow.		9154	Driving Forward	Construction	✔	Wade Piersall ; Ladan Nelson		\$46,000,000.00	\$83,258,600.00				Atkins	Sherwood	01-08-2021
T-MC-107D2	Interchange modification, pavement widening, and bridge	EST		Westbound Turner/I-44- Stabilization to complete this week. Sep Fabric and agg base to follow. Skelly/SH-66- Drainage structure installation ongoing. Stabilization/agg base to follow.		9158	Driving Forward	Construction		Wade Piersall ; Ladan Nelson			\$34,372,962.22	\$44,440,833.63			Atkins	Sherwood	04-04-2022
T-MC-107TR1	Traffic Control Plan	Garver	2017	On-Going Resource. CO #1 on June Board Agenda			Driving Forward	Construction	✔	Ladan Nelson			\$5,376,215.21	\$5,969,661.66		06-16-2017	EST	Advanced Work Zone	08-08-2017
T-MC-107TR2	Traffic Control Plan						Driving Forward	Construction		Wade Piersall								Advanced Work Zone	
TOT												\$172,633,825.60	\$385,608,090.45	\$206,015,862.17					
4 - Emergency Repair - HE Bailey (1 Project)																			
HEB-ER-013	Emergency repair Br. 54.39	Olsson	2023	Bridge repair has NOT been declared Emergency. Heat straightening plans submitted and bluebean revu session scheduled to end 6/1/2023; Awaiting traffic control plans	36537-04		ER	50% plans		Shane Hacker									
TOT												\$0.00	\$0.00	\$0.00					
4 - Emergency Repair - Indian Nation (1 Project)																			

Project Number	Description	Engineer	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Bond	PM Engineering	PM Construction	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Estimated Construction Start Date
IN-ER-004	TPO 92.67 Between Antlers and Hugo	Olsson	2020	Final Approved		2179	ER	Construction		James Pruett ; Todd Gore				\$229,885.08		09-15-2020		Built Right	09-21-2020
TOT												\$0.00	\$0.00	\$229,885.08					
4 - Emergency Repair - Turner (10 Project records)																			
T-ER-028	Emergency Repair to Bridge 31.30 near MP 166.80 in Lincoln Co	Olsson	2021	project was awarded to Built Right Construction		2185	ER	Construction					\$74,830.00	\$63,591.74	Reserve Maintenance	08-19-2021		Built Right Construction	08-23-2021
T-ER-029	Emergency Repair to Bridge 7.2	Olsson	2021	Final complete.		2188	ER	As-Builts		TJ Dill			\$145,785.00	\$92,414.40	Reserve Maintenance			Logos	
T-ER-030	Emergency Bridge Repair	Olsson	2022	FE signed and project complete.	36009(04)		ER	As-Builts		Kar Wei Tang ; Ladan Nelson	Wade Piersall		\$50,098.00		Reserve Maintenance				05-23-2022
T-ER-031	Emergency Br. Repair 57.0	Olsson	2022	Work complete and invoices have been submitted/paid.	35998(04)		ER	As-Builts		Kar Wei Tang ; Ladan Nelson			\$119,861.00		Reserve Maintenance				
T-ER-032	Emergency Bridge Repair	Olsson	2022	Work complete and invoices have been submitted/paid.			ER	As-Builts		Kar Wei Tang ; Ladan Nelson	Wade Piersall		\$23,000.00		Reserve Maintenance			Built Right	
T-ER-033	Emergency Repair to Bridge 61.20 near MP 196.7	Olsson	2023	Project closeout documents sent to Engineering for as-built drawings.			ER	As-Builts		Kar Wei Tang ; Ladan Nelson			\$50,000.00		Reserve Maintenance	01-12-2023			
T-ER-034	Bridge Repair 31.3			Project complete 2.4.23.			ER	As-Builts		Kar Wei Tang ; Ladan Nelson								Logos	
T-ER-035	Bridge Repair BR 31.30		2023	Project complete as of 2.21.23			ER	As-Builts		Kar Wei Tang ; Ladan Nelson				\$170,773.12					
T-ER-036	Bridge Repair BR 44.2	Olsson	2023	Notification of bridge hit was on February 22, 2023. This project is currently in the FQCO stage.			ER	Final plans		Jeff Garder			\$30,000.00			05-18-2023			06-05-2023
T-ER-037	Bridge Repair 31.30	Olsson	2023	Bridge 31.30 damaged. Project has been awarded to Built Right Construction.			ER	Construction		Brad Manhalter ; Jeff Garder						05-26-2023			07-10-2023
TOT												\$0.00	\$493,574.00	\$326,779.26					
4 - Emergency Repair - Will Rogers (1 Project)																			
WR-ER-008	Emergency Bridge Repair	Olsson				2184		Final plans		Ed Dihrberg			\$153,000.00			06-15-2021			06-21-2021
TOT												\$0.00	\$153,000.00	\$0.00					
TOT												\$962,461,275.60	\$1,713,324,637.37	\$982,031,404.73					