|                         | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | % Complete |
|-------------------------|------|------|------|------|------|------|------|------|------|------|------|------|------------|
| Survey                  |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| Preliminary Engineering |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| Environmental Clearance |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| ROW Acquisition         |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| Utility Relocation      |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| 90% Design              |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| Final Design (100%)     |      |      |      |      | (    |      |      |      |      |      |      |      | 100% 🗸     |
| STIP/TIP Approval       |      |      |      |      |      |      |      |      |      |      |      |      | 100% 🗸     |
| Obligate Funds          |      |      |      |      |      |      | 0    |      |      |      |      |      | 0%         |
| Construction            |      |      |      |      |      |      |      |      |      |      |      |      | 0%         |
| Grading                 |      |      |      |      |      |      | e e  |      |      | -    |      |      | 0%         |
| Construct Bridges       |      |      |      |      |      |      |      |      |      |      | -    |      | 0%         |
| Construct Roadway       |      |      |      |      |      |      |      |      |      |      | -    |      | 0%         |
| Tie In Ramps            |      |      |      |      |      |      |      |      |      |      | -    |      | 0%         |
| Construction Completion |      |      |      |      |      |      |      |      |      |      | C    |      | 0%         |
| Project Open to Public  |      |      |      |      |      |      |      |      |      |      |      | 0    | 0%         |

## **Project Schedule and Milestones**