

CK# 005316
500.00
031126

MILL CREEK DOLOMITE, LLC

Via FedEx

March 27, 2026

RECEIVED

MAR 31 2026

Oklahoma Water Resources Board

Chris Neel, Division Chief
Water Rights Administration Division
Oklahoma Water Resources Board
3800 N. Classen Blvd.
Oklahoma City, OK 73118

Re: 2025 Annual Consumptive Use of Pit Water
Mill Creek Dolomite, LLC – Mill Creek Quarry

Mr. Neel:

Please see attached the 2025 water report for Mill Creek Dolomite, LLC as required under Oklahoma Statute 82-1020.2(E)(1) and Oklahoma Administrative Code 785:30-15. We are also enclosing the \$500 check for administrative review of this annual report, per OAC 785:5-1-21.

Please contact me at (972) 392-8418 or wendellsmith@uslm.com with any further questions.

Sincerely,



Wendell Smith
U.S. Lime & Minerals, Inc.
Environmental Director

cc:

Joe Gonzales – Mill Creek Dolomite, Plant Manager

Attachment A

Consumptive Use Report

CONSUMPTIVE USE REPORT

2025 Year End

MILL CREEK DOLOMITE, LLC

MILL CREEK MINE & MILL

TABLE 1: Estimated Consumptive Use of Pit Water

PIT GROUNDWATER VOLUME		VALUES (Gal)
1	Total volume of water pumped from the producing mine pits	243,743,620
2	Volume of precipitation that falls onto the surface of producing mine pits	181,376,845
3	Portion of total precipitation that flows over the land surface that drains into the mine pit water	0
4	Other non-pit waters pumped from the producing mine pit	28,908,000
5	Add lines 2 through 4	210,284,845
6	Pit Ground Water Volume (Line 1 minus Line 5)	33,458,775
DEFINED ELEMENTS OF CONSUMPTIVE USE		
7	Volume of pit groundwater that is driven off (by drying) the mined material transported off the mine site	1,209,925
8	Volume of pit groundwater that is carried away with the mined material transported off the mining site (shipped)	0
9	Volume of pit groundwater that evaporates from the producing mine pit, process water ponds, and lined ponds (Excluding structures used for augmentation)	2,078,913
10	Volume of pit water groundwater that is used for other beneficial uses off the mine site	598,500
11	Defined Elements of Consumptive Use of Pit Groundwater (Add Lines 7 through 10)	3,887,338
PIT GROUNDWATER BALANCE		
12	Line 6 minus Line 11	29,571,437
13	Groundwater Augmentation: Volume of pit groundwater returned to the groundwater basin or subbasin, pursuant to a Management Plan	CREDITS
14	Stream Augmentation: Volume of pit groundwater discharged to a definite stream, during flow conditions that are less than or equal to 50% exceedance, pursuant to a Management Plan	
15	Precipitation & Run-off Volume of precipitation and surface run-off into a recharge pit or holding pond used for augmentation	
16	Recycled Pit Groundwater Volume of pit groundwater returned to a mine pit or holding basin (not included on lines 7 through 10)	
17	Other Non-Consumptive Losses Including pit groundwater returned to the land surface from which runoff flows into a mine pit and other losses (not included in lines 7 through 10)	0
18	Add lines 13 through 17	30,072,544
19	Other Consumptive Use (adjusted) (Line 12 minus Line 18)	-501,107
TOTAL REPORTED CONSUMPTIVE USE OF PIT WATER		
20	Total Net Reported Consumptive Use: (Line 11 plus Line 19)	3,386,231

Attachment B

Pit Water Monitoring Data

**MILL CREEK DOLOMITE, LLC
PIT WATER MONITORING DATA 2025**

2025 Median Stream Flow
(50% exceedance value)

4.61 cu ft/sec, per USGS Gage 07331200
at Mill Creek

QUARRY SURFACE AREA:

QUARRY A (sq ft)

3,900,000

QUARRY B (sq ft)

2,600,000

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
12/31/24												
1/1/25	828,000	169,050	997,050	13.90	NO	0	0.00	0	0	0	0	0
1/2/25	1,224,000	161,364	1,385,364	12.70	NO	0	0.00	0	0	0	0	0
1/3/25	468,000	205,254	673,254	13.40	NO	0	0.00	0	0	0	0	0
1/4/25	1,648,800	160,188	1,808,988	11.90	NO	0	0.00	0	0	0	0	0
1/5/25	0	0	0	13.60	NO	0	0.22	71,500	534,892	47,667	356,594	891,486
1/6/25	1,591,200	217,518	1,808,718	12.80	NO	0	0.00	0	0	0	0	0
1/7/25	1,022,400	196,434	1,218,834	14.30	NO	0	0.00	0	0	0	0	0
1/8/25	1,144,800	196,434	1,341,234	14.40	NO	0	0.00	0	0	0	0	0
1/9/25	331,200	196,434	527,634	15.50	NO	0	0.00	0	0	0	0	0
1/10/25	331,200	196,434	527,634	15.80	NO	0	0.15	48,750	364,699	32,500	243,133	607,831
1/11/25	979,200	196,434	1,175,634	14.90	NO	0	0.40	130,000	972,530	86,667	648,353	1,620,883
1/12/25	921,600	180,936	1,102,536	17.50	NO	0	0.28	91,000	680,771	60,667	453,847	1,134,618
1/13/25	964,800	207,438	1,172,238	20.10	NO	0	0.00	0	0	0	0	0
1/14/25	662,400	185,430	847,830	17.20	NO	0	0.00	0	0	0	0	0
1/15/25	1,108,800	178,542	1,287,342	18.10	NO	0	0.00	0	0	0	0	0
1/16/25	511,200	183,624	694,824	17.10	NO	0	0.00	0	0	0	0	0
1/17/25	655,200	175,644	830,844	16.70	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
1/18/25	561,600	170,436	732,036	14.60	NO	0	0.00	0	0	0	0	0
1/19/25	516,000	130,389	646,389	13.40	NO	0	0.00	0	0	0	0	0
1/20/25	516,000	130,389	646,389	13.50	NO	0	0.00	0	0	0	0	0
1/21/25	516,000	171,864	687,864	14.20	NO	0	0.00	0	0	0	0	0
1/22/25	532,800	160,272	693,072	14.20	NO	0	0.00	0	0	0	0	0
1/23/25	727,200	160,272	887,472	12.30	NO	0	0.00	0	0	0	0	0
1/24/25	684,000	157,290	841,290	13.50	NO	0	0.00	0	0	0	0	0
1/25/25	0	120,582	120,582	14.40	NO	0	0.00	0	0	0	0	0
1/26/25	0	120,582	120,582	14.30	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
1/27/25	748,800	120,582	869,382	14.00	NO	0	0.00	0	0	0	0	0
1/28/25	748,800	120,582	869,382	14.10	NO	0	0.00	0	0	0	0	0
1/29/25	748,800	152,502	901,302	15.10	NO	0	0.30	97,500	729,398	65,000	486,265	1,215,663
1/30/25	734,400	210,588	944,988	39.00	NO	0	0.38	123,500	923,904	82,333	615,936	1,539,839
1/31/25	741,600	191,352	932,952	26.00	NO	0	0.00	0	0	0	0	0
2/1/25	247,200	137,018	384,218	19.90	NO	0	0.00	0	0	0	0	0
2/2/25	247,200	137,018	384,218	18.40	NO	0	0.00	0	0	0	0	0
2/3/25	247,200	137,018	384,218	17.60	NO	0	0.00	0	0	0	0	0
2/4/25	727,200	224,364	951,564	17.00	NO	0	0.00	0	0	0	0	0
2/5/25	734,400	187,908	922,308	16.40	NO	0	0.02	6,500	48,627	4,333	32,418	81,044
2/6/25	482,400	176,316	658,716	15.20	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
2/7/25	612,000	161,070	773,070	14.30	NO	0	0.00	0	0	0	0	0
2/8/25	432,000	149,688	581,688	16.00	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
2/9/25	284,400	125,643	410,043	15.00	NO	0	0.00	0	0	0	0	0
2/10/25	284,400	125,643	410,043	14.80	NO	0	0.37	120,250	899,590	80,167	599,727	1,499,317
2/11/25	691,200	138,222	829,422	15.20	NO	0	0.08	26,000	194,506	17,333	129,671	324,177
2/12/25	748,800	199,668	948,468	16.00	NO	0	0.24	78,000	583,518	52,000	389,012	972,530

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
2/13/25	309,600	162,036	471,636	12.40	NO	0	0.00	0	0	0	0	0
2/14/25	460,800	144,228	605,028	14.60	NO	0	0.00	0	0	0	0	0
2/15/25	496,800	106,722	603,522	15.20	NO	0	0.04	13,000	97,253	8,667	64,835	162,088
2/16/25	0	0	0	14.20	NO	0	0.00	0	0	0	0	0
2/17/25	727,200	212,982	940,182	13.90	NO	0	0.00	0	0	0	0	0
2/18/25	691,200	180,768	871,968	13.20	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
2/19/25	489,600	0	489,600	13.60	NO	0	0.00	0	0	0	0	0
2/20/25	489,600	0	489,600	13.60	NO	0	0.00	0	0	0	0	0
2/21/25	487,200	180,768	667,968	13.70	NO	0	0.00	0	0	0	0	0
2/22/25	0	138,992	138,992	14.10	NO	0	0.00	0	0	0	0	0
2/23/25	0	138,992	138,992	13.10	NO	0	0.00	0	0	0	0	0
2/24/25	554,400	138,992	693,392	11.90	NO	0	0.00	0	0	0	0	0
2/25/25	921,600	269,598	1,191,198	13.40	NO	0	0.00	0	0	0	0	0
2/26/25	0	185,178	185,178	12.00	NO	0	0.00	0	0	0	0	0
2/27/25	763,200	334,698	1,097,898	11.70	NO	0	0.00	0	0	0	0	0
2/28/25	374,400	334,698	709,098	12.60	NO	0	0.00	0	0	0	0	0
3/1/25	302,400	111,972	414,372	13.20	NO	0	0.00	0	0	0	0	0
3/2/25	352,800	115,374	468,174	13.20	NO	0	0.05	16,250	121,566	10,833	81,044	202,610
3/3/25	352,800	115,374	468,174	12.90	NO	0	0.00	0	0	0	0	0
3/4/25	698,400	252,210	950,610	83.30	NO	0	1.15	373,750	2,796,024	249,167	1,864,016	4,660,040
3/5/25	691,200	389,130	1,080,330	23.70	NO	0	0.00	0	0	0	0	0
3/6/25	734,400	256,452	990,852	16.30	NO	0	0.00	0	0	0	0	0
3/7/25	494,400	198,702	693,102	14.60	NO	0	0.00	0	0	0	0	0
3/8/25	494,400	198,702	693,102	21.50	NO	0	0.69	224,250	1,677,614	149,500	1,118,410	2,796,024
3/9/25	1,106,400	198,702	1,305,102	47.20	NO	0	0.22	71,500	534,892	47,667	356,594	891,486
3/10/25	583,200	334,782	917,982	19.10	NO	0	0.00	0	0	0	0	0
3/11/25	684,000	204,918	888,918	14.60	NO	0	0.00	0	0	0	0	0
3/12/25	561,600	225,078	786,678	18.30	NO	0	0.00	0	0	0	0	0
3/13/25	741,600	197,190	938,790	17.30	NO	0	0.00	0	0	0	0	0
3/14/25	568,800	198,660	767,460	16.30	NO	0	0.00	0	0	0	0	0
3/15/25	249,600	127,316	376,916	16.30	NO	0	0.00	0	0	0	0	0
3/16/25	249,600	127,316	376,916	15.90	NO	0	0.00	0	0	0	0	0
3/17/25	249,600	127,316	376,916	14.90	NO	0	0.00	0	0	0	0	0
3/18/25	655,200	177,954	833,154	14.60	NO	0	0.00	0	0	0	0	0
3/19/25	504,000	229,530	733,530	15.60	NO	0	0.00	0	0	0	0	0
3/20/25	583,200	185,094	768,294	12.20	NO	0	0.00	0	0	0	0	0
3/21/25	496,800	178,920	675,720	15.90	NO	0	0.00	0	0	0	0	0
3/22/25	244,800	105,504	350,304	16.10	NO	0	0.00	0	0	0	0	0
3/23/25	244,800	105,504	350,304	17.00	NO	0	0.00	0	0	0	0	0
3/24/25	244,800	105,504	350,304	17.40	NO	0	0.00	0	0	0	0	0
3/25/25	705,600	217,854	923,454	18.00	NO	0	0.19	61,750	461,952	41,167	307,968	769,920
3/26/25	871,200	225,792	1,096,992	18.70	NO	0	0.39	126,750	948,217	84,500	632,145	1,580,361
3/27/25	864,000	218,694	1,082,694	19.90	NO	0	0.00	0	0	0	0	0
3/28/25	633,600	262,584	896,184	26.90	NO	0	0.58	188,500	1,410,169	125,667	940,112	2,350,281
3/29/25	331,200	181,258	512,458	23.80	NO	0	0.00	0	0	0	0	0
3/30/25	331,200	181,258	512,458	20.70	NO	0	0.00	0	0	0	0	0
3/31/25	331,200	181,258	512,458	18.60	NO	0	0.00	0	0	0	0	0
1st Qtr	50,829,600	15,488,970	66,318,570	-	-	0	5.80	1,885,000	14,101,685	1,256,667	9,401,123	23,502,808
4/1/25	756,000	239,442	995,442	18.20	NO	0	0.00	0	0	0	0	0
4/2/25	756,000	233,478	989,478	18.80	NO	0	0.10	32,500	243,133	21,667	162,088	405,221

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
4/3/25	770,400	211,974	982,374	21.80	NO	0	0.58	188,500	1,410,169	125,667	940,112	2,350,281
4/4/25	655,200	274,134	929,334	250.00	NO	0	0.32	104,000	778,024	69,333	518,683	1,296,707
4/5/25	788,400	433,052	1,221,451	417.00	NO	0	0.95	308,750	2,309,759	205,833	1,539,839	3,849,598
4/6/25	784,800	433,052	1,217,852	128.00	NO	0	0.00	0	0	0	0	0
4/7/25	734,400	492,660	1,227,060	80.50	NO	0	0.00	0	0	0	0	0
4/8/25	1,483,200	430,164	1,913,364	52.80	NO	0	0.00	0	0	0	0	0
4/9/25	727,200	430,164	1,157,364	42.30	NO	0	0.00	0	0	0	0	0
4/10/25	367,200	370,482	737,682	32.80	NO	0	0.00	0	0	0	0	0
4/11/25	669,600	252,042	921,642	26.80	NO	0	0.00	0	0	0	0	0
4/12/25	590,400	262,920	853,320	24.80	NO	0	0.00	0	0	0	0	0
4/13/25	288,000	161,616	449,616	22.60	NO	0	0.00	0	0	0	0	0
4/14/25	655,200	272,664	927,864	20.00	NO	0	0.00	0	0	0	0	0
4/15/25	388,800	218,820	607,620	19.20	NO	0	0.00	0	0	0	0	0
4/16/25	669,600	210,336	879,936	19.70	NO	0	0.00	0	0	0	0	0
4/17/25	446,400	187,194	633,594	19.80	NO	0	0.00	0	0	0	0	0
4/18/25	482,400	238,434	720,834	19.00	NO	0	0.02	6,500	48,627	4,333	32,418	81,044
4/19/25	824,400	637,949	1,462,349	157.00	NO	0	2.73	887,250	6,637,517	591,500	4,425,012	11,062,529
4/20/25	824,400	637,949	1,462,349	1,120.00	NO	0	1.17	380,250	2,844,650	253,500	1,896,434	4,741,084
4/21/25	1,182,000	637,949	1,819,948	214.00	NO	0	0.00	0	0	0	0	0
4/22/25	1,182,000	637,949	1,819,948	150.00	NO	0	0.00	0	0	0	0	0
4/23/25	1,732,800	620,340	2,353,140	137.00	NO	0	0.03	9,750	72,940	6,500	48,627	121,566
4/24/25	885,600	620,340	1,505,940	190.00	NO	0	0.71	230,750	1,726,241	153,833	1,150,827	2,877,068
4/25/25	1,260,000	775,184	2,035,183	192.00	NO	0	0.36	117,000	875,277	78,000	583,518	1,458,795
4/26/25	888,000	775,184	1,663,184	161.00	NO	0	0.08	26,000	194,506	17,333	129,671	324,177
4/27/25	888,000	775,184	1,663,184	144.00	NO	0	0.00	0	0	0	0	0
4/28/25	1,420,800	775,184	2,195,984	116.00	NO	0	0.00	0	0	0	0	0
4/29/25	871,200	422,772	1,293,972	101.00	NO	0	0.24	78,000	583,518	52,000	389,012	972,530
4/30/25	2,253,600	495,222	2,748,822	574.00	NO	0	1.17	380,250	2,844,650	253,500	1,896,434	4,741,084
5/1/25	2,253,600	465,738	2,719,338	249.00	NO	0	0.00	0	0	0	0	0
5/2/25	1,611,000	737,867	2,348,866	556.00	NO	0	1.02	331,500	2,479,952	221,000	1,653,301	4,133,253
5/3/25	1,611,000	737,867	2,348,866	235.00	NO	0	0.00	0	0	0	0	0
5/4/25	1,611,000	737,867	2,348,866	147.00	NO	0	0.00	0	0	0	0	0
5/5/25	1,611,000	737,867	2,348,866	114.00	NO	0	0.02	6,500	48,627	4,333	32,418	81,044
5/6/25	1,584,000	578,424	2,162,424	508.00	NO	0	1.43	464,750	3,476,795	309,833	2,317,863	5,794,658
5/7/25	1,584,000	578,424	2,162,424	256.00	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
5/8/25	1,029,600	527,814	1,557,414	148.00	NO	0	0.00	0	0	0	0	0
5/9/25	1,137,600	434,532	1,572,132	113.00	NO	0	0.03	9,750	72,940	6,500	48,627	121,566
5/10/25	1,173,600	845,502	2,019,102	97.00	NO	0	0.00	0	0	0	0	0
5/11/25	1,173,600	845,502	2,019,102	89.70	NO	0	0.00	0	0	0	0	0
5/12/25	993,600	688,310	1,681,910	81.80	NO	0	0.00	0	0	0	0	0
5/13/25	993,600	688,310	1,681,910	76.90	NO	0	0.00	0	0	0	0	0
5/14/25	1,864,800	688,310	2,553,110	70.80	NO	0	0.00	0	0	0	0	0
5/15/25	1,072,800	336,042	1,408,842	63.80	NO	0	0.02	6,500	48,627	4,333	32,418	81,044
5/16/25	133,676	333,354	467,030	49.80	NO	0	0.00	0	0	0	0	0
5/17/25	133,676	229,299	362,975	38.10	NO	0	0.59	191,750	1,434,482	127,833	956,321	2,390,803
5/18/25	133,676	229,299	362,975	36.30	NO	0	0.00	0	0	0	0	0
5/19/25	133,676	631,162	764,838	46.30	NO	0	2.47	802,750	6,005,373	535,167	4,003,582	10,008,955
5/20/25	1,155,180	631,162	1,786,342	51.00	NO	0	0.00	0	0	0	0	0
5/21/25	1,155,180	631,162	1,786,342	38.10	NO	0	0.00	0	0	0	0	0
5/22/25	139,314	495,516	634,830	54.40	NO	0	0.46	149,500	1,118,410	99,667	745,606	1,864,016

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
5/23/25	460,680	434,070	894,750	54.20	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
5/24/25	303,156	223,860	527,016	31.20	NO	0	0.00	0	0	0	0	0
5/25/25	718,918	560,322	1,279,240	25.70	NO	0	0.96	312,000	2,334,072	208,000	1,556,048	3,890,120
5/26/25	718,918	560,322	1,279,240	485.00	NO	0	0.74	240,500	1,799,181	160,333	1,199,454	2,998,634
5/27/25	718,918	560,322	1,279,240	140.00	NO	0	0.00	0	0	0	0	0
5/28/25	0	432,642	432,642	109.00	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
5/29/25	97,398	396,522	493,920	87.30	NO	0	0.24	78,000	583,518	52,000	389,012	972,530
5/30/25	340,452	375,606	716,058	80.00	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
5/31/25	0	0	0	62.70	NO	0	0.00	0	0	0	0	0
6/1/25	0	437,374	437,374	59.00	NO	0	0.19	61,750	461,952	41,167	307,968	769,920
6/2/25	0	437,374	437,374	50.00	NO	0	0.00	0	0	0	0	0
6/3/25	229,656	437,374	667,030	619.00	NO	0	2.32	754,000	5,640,674	502,667	3,760,449	9,401,123
6/4/25	569,268	882,000	1,451,268	845.00	NO	0	0.06	19,500	145,880	13,000	97,253	243,133
6/5/25	124,530	442,890	567,420	274.00	NO	0	0.00	0	0	0	0	0
6/6/25	514,374	510,804	1,025,178	636.00	NO	0	0.85	276,250	2,066,626	184,167	1,377,751	3,444,377
6/7/25	185,416	498,050	683,466	273.00	NO	0	0.00	0	0	0	0	0
6/8/25	185,416	498,050	683,466	210.00	NO	0	2.36	767,000	5,737,927	511,333	3,825,285	9,563,212
6/9/25	185,416	498,050	683,466	364.00	NO	0	0.00	0	0	0	0	0
6/10/25	185,416	718,914	904,330	142.00	NO	0	0.00	0	0	0	0	0
6/11/25	149,604	495,936	645,540	122.00	NO	0	0.39	126,750	948,217	84,500	632,145	1,580,361
6/12/25	114,744	405,972	520,716	116.00	NO	0	0.00	0	0	0	0	0
6/13/25	0	440,622	440,622	111.00	NO	0	0.00	0	0	0	0	0
6/14/25	228,032	0	228,032	104.00	NO	0	0.00	0	0	0	0	0
6/15/25	228,032	348,768	576,800	145.00	NO	0	0.85	276,250	2,066,626	184,167	1,377,751	3,444,377
6/16/25	228,032	348,768	576,800	106.00	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
6/17/25	115,752	487,914	603,666	83.20	NO	0	0.00	0	0	0	0	0
6/18/25	0	525,378	525,378	71.00	NO	0	0.00	0	0	0	0	0
6/19/25	54,600	480,774	535,374	62.30	NO	0	0.00	0	0	0	0	0
6/20/25	5,082	1,092	6,174	56.50	NO	0	0.00	0	0	0	0	0
6/21/25	0	346,052	346,052	54.00	NO	0	0.00	0	0	0	0	0
6/22/25	0	346,052	346,052	46.50	NO	0	0.00	0	0	0	0	0
6/23/25	0	346,052	346,052	30.90	NO	0	0.00	0	0	0	0	0
6/24/25	0	419,790	419,790	23.60	NO	0	0.00	0	0	0	0	0
6/25/25	50,526	263,088	313,614	20.10	NO	0	0.15	48,750	364,699	32,500	243,133	607,831
6/26/25	50,526	243,768	294,294	19.50	NO	0	0.00	0	0	0	0	0
6/27/25	122,850	476,868	599,718	20.60	NO	0	0.37	120,250	899,590	80,167	599,727	1,499,317
6/28/25	0	0	0	21.30	NO	0	0.00	0	0	0	0	0
6/29/25	0	0	0	16.50	NO	0	0.00	0	0	0	0	0
6/30/25	122,850	436,590	559,440	16.90	NO	0	0.35	113,750	850,964	75,833	567,309	1,418,273
2nd Qtr	57,523,738	41,291,187	98,814,925	-	-	0	24.38	7,923,500	59,275,704	5,282,333	39,517,136	98,792,839
7/1/25	173,586	304,458	478,044	31.20	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
7/2/25	0	244,440	244,440	17.60	NO	0	0.00	0	0	0	0	0
7/3/25	126,504	327,012	453,516	21.70	NO	0	0.18	58,500	437,639	39,000	291,759	729,398
7/4/25	0	0	0	41.80	NO	0	0.88	286,000	2,139,566	190,667	1,426,377	3,565,943
7/5/25	0	0	0	54.10	NO	0	0.00	0	0	0	0	0
7/6/25	0	458,199	458,199	26.30	NO	0	0.00	0	0	0	0	0
7/7/25	345,408	458,199	803,607	21.30	NO	0	0.00	0	0	0	0	0
7/8/25	427,800	540,246	968,046	17.10	NO	0	0.00	0	0	0	0	0
7/9/25	446,400	253,260	699,660	14.40	NO	0	0.00	0	0	0	0	0
7/10/25	413,850	237,006	650,856	13.90	NO	0	0.00	0	0	0	0	0

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
7/11/25	418,500	198,324	616,824	14.00	NO	0	0.00	0	0	0	0	0
7/12/25	426,250	0	426,250	16.20	NO	0	1.01	328,250	2,455,638	218,833	1,637,092	4,092,730
7/13/25	426,250	0	426,250	55.90	NO	0	0.08	26,000	194,506	17,333	129,671	324,177
7/14/25	426,250	470,274	896,524	44.50	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
7/15/25	395,250	256,158	651,408	34.80	NO	0	0.12	39,000	291,759	26,000	194,506	486,265
7/16/25	367,350	174,384	541,734	26.10	NO	0	0.00	0	0	0	0	0
7/17/25	376,650	221,256	597,906	20.60	NO	0	0.00	0	0	0	0	0
7/18/25	353,400	169,386	522,786	18.60	NO	0	0.00	0	0	0	0	0
7/19/25	353,400	0	353,400	16.10	NO	0	0.00	0	0	0	0	0
7/20/25	353,400	0	353,400	12.70	NO	0	0.00	0	0	0	0	0
7/21/25	353,400	378,798	732,198	10.50	NO	0	0.00	0	0	0	0	0
7/22/25	320,850	169,890	490,740	8.82	NO	0	0.00	0	0	0	0	0
7/23/25	311,550	222,768	534,318	8.51	NO	0	0.00	0	0	0	0	0
7/24/25	316,200	159,600	475,800	8.22	NO	0	0.00	0	0	0	0	0
7/25/25	320,850	149,520	470,370	7.53	NO	0	0.00	0	0	0	0	0
7/26/25	300,700	0	300,700	6.07	NO	0	0.00	0	0	0	0	0
7/27/25	300,700	0	300,700	5.89	NO	0	0.00	0	0	0	0	0
7/28/25	300,700	315,168	615,868	5.44	NO	0	0.00	0	0	0	0	0
7/29/25	325,500	165,984	491,484	5.63	NO	0	0.00	0	0	0	0	0
7/30/25	255,750	179,298	435,048	7.60	NO	0	0.00	0	0	0	0	0
7/31/25	288,300	137,214	425,514	9.05	NO	0	0.00	0	0	0	0	0
8/1/25	297,600	162,834	460,434	11.90	NO	0	0.17	55,250	413,325	36,833	275,550	688,875
8/2/25	420,050	0	420,050	12.20	NO	0	0.00	0	0	0	0	0
8/3/25	420,050	0	420,050	12.60	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
8/4/25	420,050	439,614	859,664	17.00	NO	0	0.87	282,750	2,115,253	188,500	1,410,169	3,525,421
8/5/25	604,500	262,164	866,664	13.60	NO	0	0.00	0	0	0	0	0
8/6/25	418,500	191,646	610,146	13.60	NO	0	0.00	0	0	0	0	0
8/7/25	344,100	158,340	502,440	12.50	NO	0	0.00	0	0	0	0	0
8/8/25	316,200	200,466	516,666	8.73	NO	0	0.00	0	0	0	0	0
8/9/25	279,000	0	279,000	6.61	NO	0	0.02	6,500	48,627	4,333	32,418	81,044
8/10/25	279,000	0	279,000	5.70	NO	0	0.00	0	0	0	0	0
8/11/25	279,000	208,698	487,698	5.01	NO	0	0.00	0	0	0	0	0
8/12/25	285,510	189,798	475,308	4.64	NO	0	0.00	0	0	0	0	0
8/13/25	249,240	178,794	428,034	4.44	Yes	428,034	0.00	0	0	0	0	0
8/14/25	251,100	152,586	403,686	3.95	Yes	403,686	0.00	0	0	0	0	0
8/15/25	251,100	158,676	409,776	3.47	Yes	409,776	0.00	0	0	0	0	0
8/16/25	251,100	0	251,100	3.55	Yes	251,100	0.00	0	0	0	0	0
8/17/25	251,100	0	251,100	2.62	Yes	251,100	0.00	0	0	0	0	0
8/18/25	251,100	238,350	489,450	3.05	Yes	489,450	0.00	0	0	0	0	0
8/19/25	223,200	164,262	387,462	3.40	Yes	387,462	0.16	52,000	389,012	34,667	259,341	648,353
8/20/25	241,800	148,764	390,564	2.50	Yes	390,564	0.01	3,250	24,313	2,167	16,209	40,522
8/21/25	218,550	136,416	354,966	2.17	Yes	354,966	0.00	0	0	0	0	0
8/22/25	223,200	129,486	352,686	3.94	Yes	352,686	0.00	0	0	0	0	0
8/23/25	220,100	0	220,100	4.73	NO	0	0.00	0	0	0	0	0
8/24/25	220,100	0	220,100	4.59	Yes	220,100	0.00	0	0	0	0	0
8/25/25	220,100	163,338	383,438	4.53	Yes	383,438	0.22	71,500	534,892	47,667	356,594	891,486
8/26/25	232,500	173,418	405,918	6.43	NO	0	0.75	243,750	1,823,494	162,500	1,215,663	3,039,156
8/27/25	465,000	211,890	676,890	7.32	NO	0	0.36	117,000	875,277	78,000	583,518	1,458,795
8/28/25	957,900	400,134	1,358,034	7.03	NO	0	0.11	35,750	267,446	23,833	178,297	445,743
8/29/25	399,900	178,542	578,442	7.53	NO	0	0.00	0	0	0	0	0

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
8/30/25	304,575	0	304,575	7.61	NO	0	0.00	0	0	0	0	0
8/31/25	304,575	0	304,575	9.68	NO	0	2.43	789,750	5,908,120	526,500	3,938,747	9,846,866
9/1/25	304,575	0	304,575	11.50	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
9/2/25	304,575	384,594	689,169	9.48	NO	0	0.00	0	0	0	0	0
9/3/25	297,600	217,056	514,656	9.95	NO	0	0.00	0	0	0	0	0
9/4/25	283,650	170,730	454,380	7.47	NO	0	0.00	0	0	0	0	0
9/5/25	251,100	153,258	404,358	6.37	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
9/6/25	243,350	0	243,350	5.89	NO	0	0.00	0	0	0	0	0
9/7/25	243,350	0	243,350	5.33	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
9/8/25	243,350	330,246	573,596	4.70	NO	0	0.00	0	0	0	0	0
9/9/25	218,550	148,764	367,314	4.42	Yes	367,314	0.00	0	0	0	0	0
9/10/25	251,100	146,160	397,260	4.33	Yes	397,260	0.00	0	0	0	0	0
9/11/25	218,550	125,580	344,130	3.66	Yes	344,130	0.00	0	0	0	0	0
9/12/25	227,850	124,488	352,338	3.52	Yes	352,338	0.00	0	0	0	0	0
9/13/25	181,350	95,004	276,354	3.32	Yes	276,354	0.00	0	0	0	0	0
9/14/25	318,525	0	318,525	3.25	Yes	318,525	0.00	0	0	0	0	0
9/15/25	318,525	282,240	600,765	2.99	Yes	600,765	0.00	0	0	0	0	0
9/16/25	199,950	121,002	320,952	3.21	Yes	320,952	0.00	0	0	0	0	0
9/17/25	213,900	114,198	328,098	3.66	Yes	328,098	0.00	0	0	0	0	0
9/18/25	223,200	106,386	329,586	6.76	NO	0	0.00	0	0	0	0	0
9/19/25	230,175	0	230,175	9.79	NO	0	0.13	42,250	316,072	28,167	210,715	526,787
9/20/25	230,175	0	230,175	9.37	NO	0	0.00	0	0	0	0	0
9/21/25	230,175	0	230,175	7.97	NO	0	0.32	104,000	778,024	69,333	518,683	1,296,707
9/22/25	230,175	239,316	469,491	6.95	NO	0	0.00	0	0	0	0	0
9/23/25	241,800	163,212	405,012	6.69	NO	0	0.13	42,250	316,072	28,167	210,715	526,787
9/24/25	232,500	138,348	370,848	8.12	NO	0	0.00	0	0	0	0	0
9/25/25	227,850	126,462	354,312	7.41	NO	0	0.00	0	0	0	0	0
9/26/25	204,600	118,440	323,040	6.36	NO	0	0.00	0	0	0	0	0
9/27/25	203,050	0	203,050	6.03	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
9/28/25	203,050	0	203,050	4.82	NO	0	0.00	0	0	0	0	0
9/29/25	203,050	211,596	414,646	3.97	Yes	414,646	0.00	0	0	0	0	0
9/30/25	195,300	127,344	322,644	3.03	Yes	322,644	0.00	0	0	0	0	0
3rd Qtr	26,499,498	14,083,482	40,582,980	-	-	8,365,388	8.02	2,606,500	19,499,227	1,737,667	12,999,484	32,498,711
10/1/25	195,300	114,156	309,456	3.09	Yes	309,456	0.00	0	0	0	0	0
10/2/25	106,950	102,690	209,640	3.24	Yes	209,640	0.00	0	0	0	0	0
10/3/25	186,000	99,078	285,078	4.91	NO	0	0.00	0	0	0	0	0
10/4/25	195,300	0	195,300	4.97	NO	0	0.00	0	0	0	0	0
10/5/25	195,300	0	195,300	4.55	Yes	195,300	0.00	0	0	0	0	0
10/6/25	195,300	194,922	390,222	3.75	Yes	390,222	0.00	0	0	0	0	0
10/7/25	97,650	120,666	218,316	3.32	Yes	218,316	0.00	0	0	0	0	0
10/8/25	0	92,778	92,778	2.42	Yes	92,778	0.00	0	0	0	0	0
10/9/25	395,250	98,280	493,530	3.14	Yes	493,530	0.00	0	0	0	0	0
10/10/25	260,400	94,248	354,648	3.13	Yes	354,648	0.00	0	0	0	0	0
10/11/25	175,150	0	175,150	4.54	Yes	175,150	0.00	0	0	0	0	0
10/12/25	175,150	0	175,150	4.84	NO	0	0.00	0	0	0	0	0
10/13/25	175,150	174,258	349,408	2.19	Yes	349,408	0.00	0	0	0	0	0
10/14/25	186,000	96,684	282,684	3.00	Yes	282,684	0.00	0	0	0	0	0
10/15/25	190,650	103,110	293,760	3.29	Yes	293,760	0.00	0	0	0	0	0
10/16/25	176,700	85,050	261,750	3.17	Yes	261,750	0.00	0	0	0	0	0
10/17/25	186,000	89,712	275,712	3.08	Yes	275,712	0.00	0	0	0	0	0

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
10/18/25	478,950	0	478,950	4.58	Yes	478,950	1.21	393,250	2,941,903	262,167	1,961,269	4,903,172
10/19/25	478,950	0	478,950	4.52	Yes	478,950	0.00	0	0	0	0	0
10/20/25	478,950	553,392	1,032,342	4.15	Yes	1,032,342	0.00	0	0	0	0	0
10/21/25	903,495	579,810	1,483,305	4.19	Yes	1,483,305	0.00	0	0	0	0	0
10/22/25	173,445	68,124	241,569	3.62	Yes	241,569	0.00	0	0	0	0	0
10/23/25	212,505	134,148	346,653	3.92	Yes	346,653	0.03	9,750	72,940	6,500	48,627	121,566
10/24/25	187,395	137,508	324,903	5.29	NO	0	2.03	659,750	4,935,590	439,833	3,290,393	8,225,983
10/25/25	682,000	0	682,000	9.99	NO	0	0.21	68,250	510,578	45,500	340,386	850,964
10/26/25	682,000	0	682,000	9.18	NO	0	0.03	9,750	72,940	6,500	48,627	121,566
10/27/25	682,000	569,184	1,251,184	8.18	NO	0	0.00	0	0	0	0	0
10/28/25	321,780	141,414	463,194	8.39	NO	0	0.03	9,750	72,940	6,500	48,627	121,566
10/29/25	269,700	203,532	473,232	9.91	NO	0	0.00	0	0	0	0	0
10/30/25	259,470	176,694	436,164	9.11	NO	0	0.00	0	0	0	0	0
10/31/25	225,990	140,070	366,060	10.10	NO	0	0.00	0	0	0	0	0
11/1/25	244,280	0	244,280	10.90	NO	0	0.00	0	0	0	0	0
11/2/25	244,280	0	244,280	10.40	NO	0	0.00	0	0	0	0	0
11/3/25	244,280	220,584	464,864	9.94	NO	0	0.00	0	0	0	0	0
11/4/25	213,900	138,936	352,836	9.07	NO	0	0.00	0	0	0	0	0
11/5/25	213,900	119,784	333,684	9.82	NO	0	0.00	0	0	0	0	0
11/6/25	199,950	106,008	305,958	10.20	NO	0	0.00	0	0	0	0	0
11/7/25	231,105	94,626	325,731	10.50	NO	0	0.00	0	0	0	0	0
11/8/25	231,415	0	231,415	10.90	NO	0	0.00	0	0	0	0	0
11/9/25	231,415	0	231,415	11.10	NO	0	0.00	0	0	0	0	0
11/10/25	231,415	164,052	395,467	10.80	NO	0	0.00	0	0	0	0	0
11/11/25	204,600	106,596	311,196	10.10	NO	0	0.00	0	0	0	0	0
11/12/25	204,600	85,092	289,692	6.66	NO	0	0.00	0	0	0	0	0
11/13/25	223,200	83,034	306,234	6.16	NO	0	0.00	0	0	0	0	0
11/14/25	213,900	79,842	293,742	8.47	NO	0	0.00	0	0	0	0	0
11/15/25	224,750	0	224,750	9.44	NO	0	0.00	0	0	0	0	0
11/16/25	224,750	0	224,750	7.28	NO	0	0.00	0	0	0	0	0
11/17/25	224,750	164,346	389,096	5.56	NO	0	0.00	0	0	0	0	0
11/18/25	906,750	101,304	1,008,054	4.23	Yes	1,008,054	0.00	0	0	0	0	0
11/19/25	218,550	99,330	317,880	3.17	Yes	317,880	0.00	0	0	0	0	0
11/20/25	242,730	103,026	345,756	4.33	Yes	345,756	1.07	347,750	2,601,518	231,833	1,734,345	4,335,863
11/21/25	360,840	83,496	444,336	4.99	NO	0	0.00	0	0	0	0	0
11/22/25	461,745	0	461,745	3.97	Yes	461,745	0.00	0	0	0	0	0
11/23/25	461,745	0	461,745	4.10	Yes	461,745	0.68	221,000	1,653,301	147,333	1,102,201	2,755,502
11/24/25	461,745	342,048	803,793	9.68	NO	0	0.85	276,250	2,066,626	184,167	1,377,751	3,444,377
11/25/25	717,960	169,260	887,220	5.30	NO	0	0.01	3,250	24,313	2,167	16,209	40,522
11/26/25	259,935	105,504	365,439	4.61	Yes	365,439	0.00	0	0	0	0	0
11/27/25	388,461	0	388,461	4.75	NO	0	0.00	0	0	0	0	0
11/28/25	388,461	0	388,461	5.18	NO	0	0.22	71,500	534,892	47,667	356,594	891,486
11/29/25	388,461	0	388,461	5.55	NO	0	0.09	29,250	218,819	19,500	145,880	364,699
11/30/25	388,461	0	388,461	4.60	Yes	388,461	0.00	0	0	0	0	0
12/1/25	388,461	621,222	1,009,683	4.31	Yes	1,009,683	0.00	0	0	0	0	0
12/2/25	333,870	182,028	515,898	4.17	Yes	515,898	0.00	0	0	0	0	0
12/3/25	276,210	145,152	421,362	4.98	NO	0	0.00	0	0	0	0	0
12/4/25	309,225	143,346	452,571	4.54	Yes	452,571	0.07	22,750	170,193	15,167	113,462	283,655
12/5/25	286,905	118,356	405,261	3.91	Yes	405,261	0.00	0	0	0	0	0
12/6/25	289,695	0	289,695	4.27	Yes	289,695	0.00	0	0	0	0	0

DATE	Pit Water Pumped			Stream Augmentation Credit			Pit Rain Water					
	Quarry A (gal/day)	Quarry B (gal/day)	Grand Total (gal/day)	USGS Daily Mill Creek Flow (CFS)	Less than or equal Median Stream Flow?	Stream Aug. Credit (gal/day)	Rainfall (inches)	Rainfall Volume QA (ft3)	Rainfall Gallons QA	Rainfall Volume QB (ft3)	Rainfall Gallons QB	Total Rainfall Gallons
12/7/25	289,695	0	289,695	4.37	Yes	289,695	0.01	3,250	24,313	2,167	16,209	40,522
12/8/25	289,695	236,922	526,617	4.26	Yes	526,617	0.00	0	0	0	0	0
12/9/25	320,850	100,128	420,978	4.46	Yes	420,978	0.00	0	0	0	0	0
12/10/25	283,650	90,174	373,824	4.18	Yes	373,824	0.00	0	0	0	0	0
12/11/25	283,650	88,452	372,102	4.88	NO	0	0.00	0	0	0	0	0
12/12/25	283,650	87,738	371,388	5.19	NO	0	0.00	0	0	0	0	0
12/13/25	268,150	0	268,150	5.93	NO	0	0.00	0	0	0	0	0
12/14/25	268,150	0	268,150	5.74	NO	0	0.00	0	0	0	0	0
12/15/25	268,150	236,922	505,072	5.50	NO	0	0.00	0	0	0	0	0
12/16/25	209,250	100,128	309,378	5.29	NO	0	0.00	0	0	0	0	0
12/17/25	260,400	79,632	340,032	4.46	Yes	340,032	0.00	0	0	0	0	0
12/18/25	237,615	93,240	330,855	4.49	Yes	330,855	0.00	0	0	0	0	0
12/19/25	468,720	152,502	621,222	3.23	Yes	621,222	0.00	0	0	0	0	0
12/20/25	182,900	0	182,900	3.02	Yes	182,900	0.00	0	0	0	0	0
12/21/25	182,900	0	182,900	2.94	Yes	182,900	0.00	0	0	0	0	0
12/22/25	182,900	127,176	310,076	2.42	Yes	310,076	0.00	0	0	0	0	0
12/23/25	260,400	84,714	345,114	2.47	Yes	345,114	0.00	0	0	0	0	0
12/24/25	244,900	0	244,900	2.57	Yes	244,900	0.01	3,250	24,313	2,167	16,209	40,522
12/25/25	244,900	0	244,900	2.61	Yes	244,900	0.01	3,250	24,313	2,167	16,209	40,522
12/26/25	244,900	156,534	401,434	2.56	Yes	401,434	0.00	0	0	0	0	0
12/27/25	513,050	0	513,050	2.49	Yes	513,050	0.00	0	0	0	0	0
12/28/25	513,050	0	513,050	2.41	Yes	513,050	0.00	0	0	0	0	0
12/29/25	513,050	179,928	692,978	2.46	Yes	692,978	0.00	0	0	0	0	0
12/30/25	823,050	89,460	912,510	2.54	Yes	912,510	0.00	0	0	0	0	0
12/31/25	190,650	83,160	273,810	2.61	Yes	273,810	0.00	0	0	0	0	0
4th Qtr	28,293,855	9,733,290	38,027,145	-	-	21,707,156	6.56	2,132,000	15,949,492	1,421,333	10,632,995	26,582,487
ANNUAL	163,146,691	80,596,929	243,743,620	-	-	30,072,544	44.76	14,547,000	108,826,107	9,698,000	72,550,738	181,376,845

Attachment C

USGS Data for Mill Creek Median Daily Flow

Monitoring Location ID	Time	Value	Unit of Measure	Approval Status
USGS-07331200	1/1/2025	13.9	ft^3/s	Approved
USGS-07331200	1/2/2025	12.7	ft^3/s	Approved
USGS-07331200	1/3/2025	13.4	ft^3/s	Approved
USGS-07331200	1/4/2025	11.9	ft^3/s	Approved
USGS-07331200	1/5/2025	13.6	ft^3/s	Approved
USGS-07331200	1/6/2025	12.8	ft^3/s	Approved
USGS-07331200	1/7/2025	14.3	ft^3/s	Approved
USGS-07331200	1/8/2025	14.4	ft^3/s	Approved
USGS-07331200	1/9/2025	15.5	ft^3/s	Approved
USGS-07331200	1/10/2025	15.8	ft^3/s	Approved
USGS-07331200	1/11/2025	14.9	ft^3/s	Approved
USGS-07331200	1/12/2025	17.5	ft^3/s	Approved
USGS-07331200	1/13/2025	20.1	ft^3/s	Approved
USGS-07331200	1/14/2025	17.2	ft^3/s	Approved
USGS-07331200	1/15/2025	18.1	ft^3/s	Approved
USGS-07331200	1/16/2025	17.1	ft^3/s	Approved
USGS-07331200	1/17/2025	16.7	ft^3/s	Approved
USGS-07331200	1/18/2025	14.6	ft^3/s	Approved
USGS-07331200	1/19/2025	13.4	ft^3/s	Approved
USGS-07331200	1/20/2025	13.5	ft^3/s	Approved
USGS-07331200	1/21/2025	14.2	ft^3/s	Approved
USGS-07331200	1/22/2025	14.2	ft^3/s	Approved
USGS-07331200	1/23/2025	12.3	ft^3/s	Approved
USGS-07331200	1/24/2025	13.5	ft^3/s	Approved
USGS-07331200	1/25/2025	14.4	ft^3/s	Approved
USGS-07331200	1/26/2025	14.3	ft^3/s	Approved
USGS-07331200	1/27/2025	14	ft^3/s	Approved
USGS-07331200	1/28/2025	14.1	ft^3/s	Approved
USGS-07331200	1/29/2025	15.1	ft^3/s	Approved
USGS-07331200	1/30/2025	39	ft^3/s	Approved
USGS-07331200	1/31/2025	26	ft^3/s	Approved
USGS-07331200	2/1/2025	19.9	ft^3/s	Approved
USGS-07331200	2/2/2025	18.4	ft^3/s	Approved
USGS-07331200	2/3/2025	17.6	ft^3/s	Approved
USGS-07331200	2/4/2025	17	ft^3/s	Approved
USGS-07331200	2/5/2025	16.4	ft^3/s	Approved
USGS-07331200	2/6/2025	15.2	ft^3/s	Approved
USGS-07331200	2/7/2025	14.3	ft^3/s	Approved
USGS-07331200	2/8/2025	16	ft^3/s	Approved
USGS-07331200	2/9/2025	15	ft^3/s	Approved
USGS-07331200	2/10/2025	14.8	ft^3/s	Approved
USGS-07331200	2/11/2025	15.2	ft^3/s	Approved

USGS-07331200	2/12/2025	16	ft^3/s	Approved
USGS-07331200	2/13/2025	12.4	ft^3/s	Approved
USGS-07331200	2/14/2025	14.6	ft^3/s	Approved
USGS-07331200	2/15/2025	15.2	ft^3/s	Approved
USGS-07331200	2/16/2025	14.2	ft^3/s	Approved
USGS-07331200	2/17/2025	13.9	ft^3/s	Approved
USGS-07331200	2/18/2025	13.2	ft^3/s	Approved
USGS-07331200	2/19/2025	13.6	ft^3/s	Approved
USGS-07331200	2/20/2025	13.6	ft^3/s	Approved
USGS-07331200	2/21/2025	13.7	ft^3/s	Approved
USGS-07331200	2/22/2025	14.1	ft^3/s	Approved
USGS-07331200	2/23/2025	13.1	ft^3/s	Approved
USGS-07331200	2/24/2025	11.9	ft^3/s	Approved
USGS-07331200	2/25/2025	13.4	ft^3/s	Approved
USGS-07331200	2/26/2025	12	ft^3/s	Approved
USGS-07331200	2/27/2025	11.7	ft^3/s	Approved
USGS-07331200	2/28/2025	12.6	ft^3/s	Approved
USGS-07331200	3/1/2025	13.2	ft^3/s	Approved
USGS-07331200	3/2/2025	13.2	ft^3/s	Approved
USGS-07331200	3/3/2025	12.9	ft^3/s	Approved
USGS-07331200	3/4/2025	83.3	ft^3/s	Approved
USGS-07331200	3/5/2025	23.7	ft^3/s	Approved
USGS-07331200	3/6/2025	16.3	ft^3/s	Approved
USGS-07331200	3/7/2025	14.6	ft^3/s	Approved
USGS-07331200	3/8/2025	21.5	ft^3/s	Approved
USGS-07331200	3/9/2025	47.2	ft^3/s	Approved
USGS-07331200	3/10/2025	19.1	ft^3/s	Approved
USGS-07331200	3/11/2025	14.6	ft^3/s	Approved
USGS-07331200	3/12/2025	18.3	ft^3/s	Approved
USGS-07331200	3/13/2025	17.3	ft^3/s	Approved
USGS-07331200	3/14/2025	16.3	ft^3/s	Approved
USGS-07331200	3/15/2025	16.3	ft^3/s	Approved
USGS-07331200	3/16/2025	15.9	ft^3/s	Approved
USGS-07331200	3/17/2025	14.9	ft^3/s	Approved
USGS-07331200	3/18/2025	14.6	ft^3/s	Approved
USGS-07331200	3/19/2025	15.6	ft^3/s	Approved
USGS-07331200	3/20/2025	12.2	ft^3/s	Approved
USGS-07331200	3/21/2025	15.9	ft^3/s	Approved
USGS-07331200	3/22/2025	16.1	ft^3/s	Approved
USGS-07331200	3/23/2025	17	ft^3/s	Approved
USGS-07331200	3/24/2025	17.4	ft^3/s	Approved
USGS-07331200	3/25/2025	18	ft^3/s	Approved
USGS-07331200	3/26/2025	18.7	ft^3/s	Approved
USGS-07331200	3/27/2025	19.9	ft^3/s	Approved

USGS-07331200	3/28/2025	26.9	ft^3/s	Approved
USGS-07331200	3/29/2025	23.8	ft^3/s	Approved
USGS-07331200	3/30/2025	20.7	ft^3/s	Approved
USGS-07331200	3/31/2025	18.6	ft^3/s	Approved
USGS-07331200	4/1/2025	18.2	ft^3/s	Approved
USGS-07331200	4/2/2025	18.8	ft^3/s	Approved
USGS-07331200	4/3/2025	21.8	ft^3/s	Approved
USGS-07331200	4/4/2025	250	ft^3/s	Approved
USGS-07331200	4/5/2025	417	ft^3/s	Approved
USGS-07331200	4/6/2025	128	ft^3/s	Approved
USGS-07331200	4/7/2025	80.5	ft^3/s	Approved
USGS-07331200	4/8/2025	52.8	ft^3/s	Approved
USGS-07331200	4/9/2025	42.3	ft^3/s	Approved
USGS-07331200	4/10/2025	32.8	ft^3/s	Approved
USGS-07331200	4/11/2025	26.8	ft^3/s	Approved
USGS-07331200	4/12/2025	24.8	ft^3/s	Approved
USGS-07331200	4/13/2025	22.6	ft^3/s	Approved
USGS-07331200	4/14/2025	20	ft^3/s	Approved
USGS-07331200	4/15/2025	19.2	ft^3/s	Approved
USGS-07331200	4/16/2025	19.7	ft^3/s	Approved
USGS-07331200	4/17/2025	19.8	ft^3/s	Approved
USGS-07331200	4/18/2025	19	ft^3/s	Approved
USGS-07331200	4/19/2025	157	ft^3/s	Approved
USGS-07331200	4/20/2025	1120	ft^3/s	Approved
USGS-07331200	4/21/2025	214	ft^3/s	Approved
USGS-07331200	4/22/2025	150	ft^3/s	Approved
USGS-07331200	4/23/2025	137	ft^3/s	Approved
USGS-07331200	4/24/2025	190	ft^3/s	Approved
USGS-07331200	4/25/2025	192	ft^3/s	Approved
USGS-07331200	4/26/2025	161	ft^3/s	Approved
USGS-07331200	4/27/2025	144	ft^3/s	Approved
USGS-07331200	4/28/2025	116	ft^3/s	Approved
USGS-07331200	4/29/2025	101	ft^3/s	Approved
USGS-07331200	4/30/2025	574	ft^3/s	Approved
USGS-07331200	5/1/2025	249	ft^3/s	Approved
USGS-07331200	5/2/2025	556	ft^3/s	Approved
USGS-07331200	5/3/2025	235	ft^3/s	Approved
USGS-07331200	5/4/2025	147	ft^3/s	Approved
USGS-07331200	5/5/2025	114	ft^3/s	Approved
USGS-07331200	5/6/2025	508	ft^3/s	Approved
USGS-07331200	5/7/2025	256	ft^3/s	Approved
USGS-07331200	5/8/2025	148	ft^3/s	Approved
USGS-07331200	5/9/2025	113	ft^3/s	Approved
USGS-07331200	5/10/2025	97	ft^3/s	Approved

USGS-07331200	5/11/2025	89.7	ft^3/s	Approved
USGS-07331200	5/12/2025	81.8	ft^3/s	Approved
USGS-07331200	5/13/2025	76.9	ft^3/s	Approved
USGS-07331200	5/14/2025	70.8	ft^3/s	Approved
USGS-07331200	5/15/2025	63.8	ft^3/s	Approved
USGS-07331200	5/16/2025	49.8	ft^3/s	Approved
USGS-07331200	5/17/2025	38.1	ft^3/s	Approved
USGS-07331200	5/18/2025	36.3	ft^3/s	Approved
USGS-07331200	5/19/2025	46.3	ft^3/s	Approved
USGS-07331200	5/20/2025	51	ft^3/s	Approved
USGS-07331200	5/21/2025	38.1	ft^3/s	Approved
USGS-07331200	5/22/2025	54.4	ft^3/s	Approved
USGS-07331200	5/23/2025	54.2	ft^3/s	Approved
USGS-07331200	5/24/2025	31.2	ft^3/s	Approved
USGS-07331200	5/25/2025	25.7	ft^3/s	Approved
USGS-07331200	5/26/2025	485	ft^3/s	Approved
USGS-07331200	5/27/2025	140	ft^3/s	Approved
USGS-07331200	5/28/2025	109	ft^3/s	Approved
USGS-07331200	5/29/2025	87.3	ft^3/s	Approved
USGS-07331200	5/30/2025	80	ft^3/s	Approved
USGS-07331200	5/31/2025	62.7	ft^3/s	Approved
USGS-07331200	6/1/2025	59	ft^3/s	Approved
USGS-07331200	6/2/2025	50	ft^3/s	Approved
USGS-07331200	6/3/2025	619	ft^3/s	Approved
USGS-07331200	6/4/2025	845	ft^3/s	Approved
USGS-07331200	6/5/2025	274	ft^3/s	Approved
USGS-07331200	6/6/2025	636	ft^3/s	Approved
USGS-07331200	6/7/2025	273	ft^3/s	Approved
USGS-07331200	6/8/2025	210	ft^3/s	Approved
USGS-07331200	6/9/2025	364	ft^3/s	Approved
USGS-07331200	6/10/2025	142	ft^3/s	Approved
USGS-07331200	6/11/2025	122	ft^3/s	Approved
USGS-07331200	6/12/2025	116	ft^3/s	Approved
USGS-07331200	6/13/2025	111	ft^3/s	Approved
USGS-07331200	6/14/2025	104	ft^3/s	Approved
USGS-07331200	6/15/2025	145	ft^3/s	Approved
USGS-07331200	6/16/2025	106	ft^3/s	Approved
USGS-07331200	6/17/2025	83.2	ft^3/s	Approved
USGS-07331200	6/18/2025	71	ft^3/s	Approved
USGS-07331200	6/19/2025	62.3	ft^3/s	Approved
USGS-07331200	6/20/2025	56.5	ft^3/s	Approved
USGS-07331200	6/21/2025	54	ft^3/s	Approved
USGS-07331200	6/22/2025	46.5	ft^3/s	Approved
USGS-07331200	6/23/2025	30.9	ft^3/s	Approved

USGS-07331200	6/24/2025	23.6	ft^3/s	Approved
USGS-07331200	6/25/2025	20.1	ft^3/s	Approved
USGS-07331200	6/26/2025	19.5	ft^3/s	Approved
USGS-07331200	6/27/2025	20.6	ft^3/s	Approved
USGS-07331200	6/28/2025	21.3	ft^3/s	Approved
USGS-07331200	6/29/2025	16.5	ft^3/s	Approved
USGS-07331200	6/30/2025	16.9	ft^3/s	Approved
USGS-07331200	7/1/2025	31.2	ft^3/s	Approved
USGS-07331200	7/2/2025	17.6	ft^3/s	Approved
USGS-07331200	7/3/2025	21.7	ft^3/s	Approved
USGS-07331200	7/4/2025	41.8	ft^3/s	Approved
USGS-07331200	7/5/2025	54.1	ft^3/s	Approved
USGS-07331200	7/6/2025	26.3	ft^3/s	Approved
USGS-07331200	7/7/2025	21.3	ft^3/s	Approved
USGS-07331200	7/8/2025	17.1	ft^3/s	Approved
USGS-07331200	7/9/2025	14.4	ft^3/s	Approved
USGS-07331200	7/10/2025	13.9	ft^3/s	Approved
USGS-07331200	7/11/2025	14	ft^3/s	Approved
USGS-07331200	7/12/2025	16.2	ft^3/s	Approved
USGS-07331200	7/13/2025	55.9	ft^3/s	Approved
USGS-07331200	7/14/2025	44.5	ft^3/s	Approved
USGS-07331200	7/15/2025	34.8	ft^3/s	Approved
USGS-07331200	7/16/2025	26.1	ft^3/s	Approved
USGS-07331200	7/17/2025	20.6	ft^3/s	Approved
USGS-07331200	7/18/2025	18.6	ft^3/s	Approved
USGS-07331200	7/19/2025	16.1	ft^3/s	Approved
USGS-07331200	7/20/2025	12.7	ft^3/s	Approved
USGS-07331200	7/21/2025	10.5	ft^3/s	Approved
USGS-07331200	7/22/2025	8.82	ft^3/s	Approved
USGS-07331200	7/23/2025	8.51	ft^3/s	Approved
USGS-07331200	7/24/2025	8.22	ft^3/s	Approved
USGS-07331200	7/25/2025	7.53	ft^3/s	Approved
USGS-07331200	7/26/2025	6.07	ft^3/s	Approved
USGS-07331200	7/27/2025	5.89	ft^3/s	Approved
USGS-07331200	7/28/2025	5.44	ft^3/s	Approved
USGS-07331200	7/29/2025	5.63	ft^3/s	Approved
USGS-07331200	7/30/2025	7.6	ft^3/s	Approved
USGS-07331200	7/31/2025	9.05	ft^3/s	Approved
USGS-07331200	8/1/2025	11.9	ft^3/s	Approved
USGS-07331200	8/2/2025	12.2	ft^3/s	Approved
USGS-07331200	8/3/2025	12.6	ft^3/s	Approved
USGS-07331200	8/4/2025	17	ft^3/s	Approved
USGS-07331200	8/5/2025	13.6	ft^3/s	Approved
USGS-07331200	8/6/2025	13.6	ft^3/s	Approved

USGS-07331200	8/7/2025	12.5	ft^3/s	Approved
USGS-07331200	8/8/2025	8.73	ft^3/s	Approved
USGS-07331200	8/9/2025	6.61	ft^3/s	Approved
USGS-07331200	8/10/2025	5.7	ft^3/s	Approved
USGS-07331200	8/11/2025	5.01	ft^3/s	Approved
USGS-07331200	8/12/2025	4.64	ft^3/s	Approved
USGS-07331200	8/13/2025	4.44	ft^3/s	Approved
USGS-07331200	8/14/2025	3.95	ft^3/s	Approved
USGS-07331200	8/15/2025	3.47	ft^3/s	Approved
USGS-07331200	8/16/2025	3.55	ft^3/s	Approved
USGS-07331200	8/17/2025	2.62	ft^3/s	Approved
USGS-07331200	8/18/2025	3.05	ft^3/s	Approved
USGS-07331200	8/19/2025	3.4	ft^3/s	Approved
USGS-07331200	8/20/2025	2.5	ft^3/s	Approved
USGS-07331200	8/21/2025	2.17	ft^3/s	Approved
USGS-07331200	8/22/2025	3.94	ft^3/s	Approved
USGS-07331200	8/23/2025	4.73	ft^3/s	Approved
USGS-07331200	8/24/2025	4.59	ft^3/s	Approved
USGS-07331200	8/25/2025	4.53	ft^3/s	Approved
USGS-07331200	8/26/2025	6.43	ft^3/s	Approved
USGS-07331200	8/27/2025	7.32	ft^3/s	Approved
USGS-07331200	8/28/2025	7.03	ft^3/s	Approved
USGS-07331200	8/29/2025	7.53	ft^3/s	Approved
USGS-07331200	8/30/2025	7.61	ft^3/s	Approved
USGS-07331200	8/31/2025	9.68	ft^3/s	Approved
USGS-07331200	9/1/2025	11.5	ft^3/s	Approved
USGS-07331200	9/2/2025	9.48	ft^3/s	Approved
USGS-07331200	9/3/2025	9.95	ft^3/s	Approved
USGS-07331200	9/4/2025	7.47	ft^3/s	Approved
USGS-07331200	9/5/2025	6.37	ft^3/s	Approved
USGS-07331200	9/6/2025	5.89	ft^3/s	Approved
USGS-07331200	9/7/2025	5.33	ft^3/s	Approved
USGS-07331200	9/8/2025	4.7	ft^3/s	Approved
USGS-07331200	9/9/2025	4.42	ft^3/s	Approved
USGS-07331200	9/10/2025	4.33	ft^3/s	Approved
USGS-07331200	9/11/2025	3.66	ft^3/s	Approved
USGS-07331200	9/12/2025	3.52	ft^3/s	Approved
USGS-07331200	9/13/2025	3.32	ft^3/s	Approved
USGS-07331200	9/14/2025	3.25	ft^3/s	Approved
USGS-07331200	9/15/2025	2.99	ft^3/s	Approved
USGS-07331200	9/16/2025	3.21	ft^3/s	Approved
USGS-07331200	9/17/2025	3.66	ft^3/s	Approved
USGS-07331200	9/18/2025	6.76	ft^3/s	Approved
USGS-07331200	9/19/2025	9.79	ft^3/s	Approved

USGS-07331200	9/20/2025	9.37	ft^3/s	Approved
USGS-07331200	9/21/2025	7.97	ft^3/s	Approved
USGS-07331200	9/22/2025	6.95	ft^3/s	Approved
USGS-07331200	9/23/2025	6.69	ft^3/s	Approved
USGS-07331200	9/24/2025	8.12	ft^3/s	Approved
USGS-07331200	9/25/2025	7.41	ft^3/s	Approved
USGS-07331200	9/26/2025	6.36	ft^3/s	Approved
USGS-07331200	9/27/2025	6.03	ft^3/s	Approved
USGS-07331200	9/28/2025	4.82	ft^3/s	Approved
USGS-07331200	9/29/2025	3.97	ft^3/s	Approved
USGS-07331200	9/30/2025	3.03	ft^3/s	Approved
USGS-07331200	10/1/2025	3.09	ft^3/s	Approved
USGS-07331200	10/2/2025	3.24	ft^3/s	Approved
USGS-07331200	10/3/2025	4.91	ft^3/s	Approved
USGS-07331200	10/4/2025	4.97	ft^3/s	Approved
USGS-07331200	10/5/2025	4.55	ft^3/s	Approved
USGS-07331200	10/6/2025	3.75	ft^3/s	Approved
USGS-07331200	10/7/2025	3.32	ft^3/s	Approved
USGS-07331200	10/8/2025	2.42	ft^3/s	Approved
USGS-07331200	10/9/2025	3.14	ft^3/s	Approved
USGS-07331200	10/10/2025	3.13	ft^3/s	Approved
USGS-07331200	10/11/2025	4.54	ft^3/s	Approved
USGS-07331200	10/12/2025	4.84	ft^3/s	Approved
USGS-07331200	10/13/2025	2.19	ft^3/s	Approved
USGS-07331200	10/14/2025	3	ft^3/s	Approved
USGS-07331200	10/15/2025	3.29	ft^3/s	Approved
USGS-07331200	10/16/2025	3.17	ft^3/s	Approved
USGS-07331200	10/17/2025	3.08	ft^3/s	Approved
USGS-07331200	10/18/2025	4.58	ft^3/s	Approved
USGS-07331200	10/19/2025	4.52	ft^3/s	Approved
USGS-07331200	10/20/2025	4.15	ft^3/s	Approved
USGS-07331200	10/21/2025	4.19	ft^3/s	Approved
USGS-07331200	10/22/2025	3.62	ft^3/s	Approved
USGS-07331200	10/23/2025	3.92	ft^3/s	Approved
USGS-07331200	10/24/2025	5.29	ft^3/s	Approved
USGS-07331200	10/25/2025	9.99	ft^3/s	Approved
USGS-07331200	10/26/2025	9.18	ft^3/s	Approved
USGS-07331200	10/27/2025	8.18	ft^3/s	Approved
USGS-07331200	10/28/2025	8.39	ft^3/s	Approved
USGS-07331200	10/29/2025	9.91	ft^3/s	Approved
USGS-07331200	10/30/2025	9.11	ft^3/s	Approved
USGS-07331200	10/31/2025	10.1	ft^3/s	Approved
USGS-07331200	11/1/2025	10.9	ft^3/s	Approved
USGS-07331200	11/2/2025	10.4	ft^3/s	Approved

USGS-07331200	11/3/2025	9.94	ft^3/s	Approved
USGS-07331200	11/4/2025	9.07	ft^3/s	Approved
USGS-07331200	11/5/2025	9.82	ft^3/s	Approved
USGS-07331200	11/6/2025	10.2	ft^3/s	Approved
USGS-07331200	11/7/2025	10.5	ft^3/s	Approved
USGS-07331200	11/8/2025	10.9	ft^3/s	Approved
USGS-07331200	11/9/2025	11.1	ft^3/s	Approved
USGS-07331200	11/10/2025	10.8	ft^3/s	Approved
USGS-07331200	11/11/2025	10.1	ft^3/s	Approved
USGS-07331200	11/12/2025	6.66	ft^3/s	Approved
USGS-07331200	11/13/2025	6.16	ft^3/s	Approved
USGS-07331200	11/14/2025	8.47	ft^3/s	Approved
USGS-07331200	11/15/2025	9.44	ft^3/s	Approved
USGS-07331200	11/16/2025	7.28	ft^3/s	Approved
USGS-07331200	11/17/2025	5.56	ft^3/s	Provisional
USGS-07331200	11/18/2025	4.23	ft^3/s	Provisional
USGS-07331200	11/19/2025	3.17	ft^3/s	Provisional
USGS-07331200	11/20/2025	4.33	ft^3/s	Provisional
USGS-07331200	11/21/2025	4.99	ft^3/s	Provisional
USGS-07331200	11/22/2025	3.97	ft^3/s	Provisional
USGS-07331200	11/23/2025	4.1	ft^3/s	Provisional
USGS-07331200	11/24/2025	9.68	ft^3/s	Provisional
USGS-07331200	11/25/2025	5.3	ft^3/s	Provisional
USGS-07331200	11/26/2025	4.61	ft^3/s	Provisional
USGS-07331200	11/27/2025	4.75	ft^3/s	Provisional
USGS-07331200	11/28/2025	5.18	ft^3/s	Provisional
USGS-07331200	11/29/2025	5.55	ft^3/s	Provisional
USGS-07331200	11/30/2025	4.6	ft^3/s	Provisional
USGS-07331200	12/1/2025	4.31	ft^3/s	Provisional
USGS-07331200	12/2/2025	4.17	ft^3/s	Provisional
USGS-07331200	12/3/2025	4.98	ft^3/s	Provisional
USGS-07331200	12/4/2025	4.54	ft^3/s	Provisional
USGS-07331200	12/5/2025	3.91	ft^3/s	Provisional
USGS-07331200	12/6/2025	4.27	ft^3/s	Provisional
USGS-07331200	12/7/2025	4.37	ft^3/s	Provisional
USGS-07331200	12/8/2025	4.26	ft^3/s	Provisional
USGS-07331200	12/9/2025	4.46	ft^3/s	Provisional
USGS-07331200	12/10/2025	4.18	ft^3/s	Provisional
USGS-07331200	12/11/2025	4.88	ft^3/s	Provisional
USGS-07331200	12/12/2025	5.19	ft^3/s	Provisional
USGS-07331200	12/13/2025	5.93	ft^3/s	Provisional
USGS-07331200	12/14/2025	5.74	ft^3/s	Provisional
USGS-07331200	12/15/2025	5.5	ft^3/s	Provisional
USGS-07331200	12/16/2025	5.29	ft^3/s	Provisional

USGS-07331200	12/17/2025	4.46	ft^3/s	Provisional
USGS-07331200	12/18/2025	4.49	ft^3/s	Provisional
USGS-07331200	12/19/2025	3.23	ft^3/s	Provisional
USGS-07331200	12/20/2025	3.02	ft^3/s	Provisional
USGS-07331200	12/21/2025	2.94	ft^3/s	Provisional
USGS-07331200	12/22/2025	2.42	ft^3/s	Provisional
USGS-07331200	12/23/2025	2.47	ft^3/s	Provisional
USGS-07331200	12/24/2025	2.57	ft^3/s	Provisional
USGS-07331200	12/25/2025	2.61	ft^3/s	Provisional
USGS-07331200	12/26/2025	2.56	ft^3/s	Provisional
USGS-07331200	12/27/2025	2.49	ft^3/s	Provisional
USGS-07331200	12/28/2025	2.41	ft^3/s	Provisional
USGS-07331200	12/29/2025	2.46	ft^3/s	Provisional
USGS-07331200	12/30/2025	2.54	ft^3/s	Provisional
USGS-07331200	12/31/2025	2.61	ft^3/s	Provisional